

PRESCOTT DISTRICT

Active Project Status Report - Design

AUGUST 2010

DATA DATE: 08/06/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
AUGUST 2010**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 08/06/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 08/19/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2011
PRESCOTT DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	SY1J	60	MA	112.7	H757801C	WICKENBURG- SAN DOMINGO WASH PAVEMENT PRESERVATION	07/19/2010	\$5,800
341	WH1J	89A	YV	323.0	H727601C	VIEWPOINT TI CONSTRUCT TI	07/16/2010	\$18,729
341	RH1B	260	GI	269.0	H469801C	DOUBTFUL CANYON SECTION RECONSTRUCT ROADWAY & CONSTRUCTION WATER	07/20/2010	\$42,625

PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:		FROM: TO:
SY1J	NH -060-B(203)	WICKENBURG- SAN DOMINGO WASH	PROJECT ADVERTISED	
60 MA	112.7 H757801C	PAVEMENT PRESERVATION	FOR	JUN 10 * JUN 10
P	\$5,800	PROJ MGR: SMITH PH: 712-8482	BID.	

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 14

CU1J	ROCK SPRINGS TO CORDES JUNCTION					\$31,184	LARRY DOESCHER		6/7/2010: PM WILL INITIATE CONTRACT IN FY 12.
	WIDEN ROADWAY					341	602-712-7551		
17	YV	232.0	P						

BID ADVERTISEMENT: TBD 11

CW1J	ALAMO LAKE STATE PARK					\$800	EVELYN MA		FINAL SUBMITTAL DATE IS STILL UNDER DISCUSSION WITH STATE PARK.
H739001C	CONSTRUCT PARKING					321	602-712-6660		
60	LA	70.0	P						

BID ADVERTISEMENT: TBD 11

BM1J	VULTURE MINE RD TO LOS ALTOS DR					\$908	RON FOLUCH		HES DUAL TURNING LANE PROJECT BEING ADDED UNDER SAME PROJ NUMBERS; RON FOLUCH IS PM.
H732501C	MULTI-USE PATH					325	602-712-8116		DUE TO ACCELERATED DELIVERY, DESIGN MAY MOVE DIRECTLY TO STAGE IV.
60	MA	107.5	P						

BID ADVERTISEMENT: JUL 10

SY1J	WICKENBURG- SAN DOMINGO WASH					\$5,800	DOUG SMITH		
H757801C	PAVEMENT PRESERVATION					111	602-712-8482		
60	MA	112.7	P	NH -060-B(203)					

BID ADVERTISEMENT: TBD 11

VW1H	GLASSFORD HILL RD TO STARLIGHT DR, PHASE II					\$892	ROBERT GASSER		
H715301C	MULTI-USE PATH					325	602-712-4603		
69	YV	289.0	P						

BID ADVERTISEMENT: TBD 11

LN1J	WESTERN TERMINUS, PHASE III (PRESCOTT VALLEY)					\$1,018	ROBERT GASSER		
H747601C	MULTI-USE PATH					325	602-712-4603		
69	YV	289.0	P						

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 11

WB1K	MP 218 -224.9 PHASE III	\$5,100	MIKE ANDAZOLA	
	EMBANKMENT REPAIRS		602-712-7629	
87	GI 224.0 P			

BID ADVERTISEMENT: TBD 11

TQ1H	TONTO NATURAL BRIDGE	\$675	EVELYN MA	STAGE IV SUBMITTAL DATE IS STILL PENDING.
	H718301C CONSTRUCT NEW ROAD	321	602-712-6660	
87	GI 263.0 P			

BID ADVERTISEMENT: OCT 11

EE1E	SR-89 @ KIRKLAND JCT / WAGNER RD		EVELYN MA	IF STATE FUNDING IS AVAILABLE, THIS PROJECT IS PLANNED TO BE ADVERTISED IN FY 12.
	CST RT & LT TURN LNS, SHOULDER		602-712-6660	
89	YV 288 P 089-A-201			

BID ADVERTISEMENT: OCT 11

VB1J	SR 89 EXTENSION OF DRAINAGE FACILITIES		EVELYN MA	STAGE IV WAS SUBMITTED ON 8/9/10 AND REQUEST COMMENTS BY 8/24/10.
	H773201C SYSTEM ENHANCEMENT - ENGINEERING		602-712-6660	
89	YV 289.0 P			

BID ADVERTISEMENT: TBD 11

MG1J	WHITE SPAR	\$3,721	ROD COLLINS	
	H755301C ROADWAY WIDENING AND ENHANCEMENT	325	602-712-7980	
89	YV 308.0 P			

BID ADVERTISEMENT: TBD 13

CZ1J	JCT 89A TO MP 324	\$15,000	ORLANDO JEREZ	
	WIDEN THE SR 89 CORRIDOR	341	602-712-7187	
89	YV 317.5 P			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 14

TE1J	JCT 89A TO SOUTH CHINO LIMITS	\$10,000	ORLANDO JEREZ	PROJECT HAS NOT STARTED, NEED DESIGN FUNDS
H803901C	CONSTRUCT ROADWAY WIDENING	341	602-712-7187	
89 YV	319.2 P			

BID ADVERTISEMENT: TBD 11

TD1K	CHINO VALLEY	\$1,519	ORLANDO JEREZ	
H810101C	CONSTRUCT SIDEWALKS AND LANDSCAPING	325	602-712-7187	
89 YV	324.0 P			

BID ADVERTISEMENT: JUL 10

WH1J	VIEWPOINT TI	\$18,729	LARRY DOESCHER	7/2/2010: PROJECT READY TO ADVERTISE. LACKING OA FROM FHWA. PPAC AND TB MEETING NEXT WEEK.
H727601C	CONSTRUCT TI	341	602-712-7551	
89A YV	323.0 P TEA -A89-A(202)			

BID ADVERTISEMENT: TBD 11

TE1K	COTTONWOOD TO CLARKDALE	\$1,415	ORLANDO JEREZ	
H816501C	CONSTRUCT SIDEWALK AND LANDSCAPING	325	602-712-7187	
89A YV	349.0 P			

BID ADVERTISEMENT: TBD 15

XD1K	THOUSAND TRAILS TO I-17	\$7,000	LARRY DOESCHER	
	DESIGN/CONSTRUCT ROADWAY WIDENING	341	602-712-7551	
260 YV	218.5 P			

BID ADVERTISEMENT: JUL 10

RH1B	DOUBTFUL CANYON SECTION	\$42,625	VICKI BEVER	
H469801C	RECONSTRUCT ROADWAY & CONSTRUCTION WATER	341	602-712-8161	
260 GI	269.0 P AC -053-2(043)			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	GENERAL COMMENTS
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

PRESCOTT DISTRICT

BID ADVERTISEMENT: TBD 11

LR1K	WOODS CANYON LAKE TO HEBER					\$1,972	MAFIZ MIAN	
H802101C	DOUBLE CHIP SEAL						602-712-4061	
260	NA	282.5	P	STP -260-B(206)				

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
P									
CU1J	17	YV	232.0			ROCK SPRINGS TO CORDES JUNCTION	WIDEN ROADWAY	TBD FY 14	2014
CW1J	60	LA	70.0	H739001C		ALAMO LAKE STATE PARK	CONSTRUCT PARKING	TBD FY 11	2011
BM1J	60	MA	107.5	H732501C		VULTURE MINE RD TO LOS ALTOS DR	MULTI-USE PATH	TBD FY 11	2011
SY1J	60	MA	112.7	H757801C	NH -060-B(203)	WICKENBURG- SAN DOMINGO WASH	PAVEMENT PRESERVATION	JUN 10	2011
VW1H	69	YV	289.0	H715301C		GLASSFORD HILL RD TO STARLIGHT DR, PH	MULTI-USE PATH	TBD FY 11	2011
LN1J	69	YV	289.0	H747601C		WESTERN TERMINUS, PHASE III (PRESCOTT	MULTI-USE PATH	TBD FY 11	2011
WB1K	87	GI	224.0			MP 218 -224.9 PHASE III	EMBANKMENT REPAIRS	TBD FY 11	2011
TQ1H	87	GI	263.0	H718301C		TONTO NATURAL BRIDGE	CONSTRUCT NEW ROAD	TBD FY 11	2011
EE1E	89	YV	288			SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	SEP 11	2012
VB1J	89	YV	289.0	H773201C		SR 89 EXTENSION OF DRAINAGE FACILITIES	SYSTEM ENHANCEMENT - ENGINEERING	SEP 11	2012
MG1J	89	YV	308.0	H755301C		WHITE SPAR	ROADWAY WIDENING AND ENHANCEME	TBD FY 11	2011
CZ1J	89	YV	317.5			JCT 89A TO MP 324	WIDEN THE SR 89 CORRIDOR	TBD FY 13	2013
TE1J	89	YV	319.2	H803901C		JCT 89A TO SOUTH CHINO LIMITS	CONSTRUCT ROADWAY WIDENING	TBD FY 14	2014
TD1K	89	YV	324.0	H810101C		CHINO VALLEY	CONSTRUCT SIDEWALKS AND LANDSCA	TBD FY 11	2011
WH1J	89A	YV	323.0	H727601C	TEA -A89-A(202)A	VIEWPOINT TI	CONSTRUCT TI	JUN 10	2011
TE1K	89A	YV	349.0	H816501C		COTTONWOOD TO CLARKDALE	CONSTRUCT SIDEWALK AND LANDSCAPI	TBD FY 11	2011
XD1K	260	YV	218.5			THOUSAND TRAILS TO I-17	DESIGN/CONSTRUCT ROADWAY WIDENI	TBD FY 15	2015
RH1B	260	GI	269.0	H469801C	AC -053-2(043)N	DOUBTFUL CANYON SECTION	RECONSTRUCT ROADWAY & CONSTRUC	JUL 10	2011
LR1K	260	NA	282.5	H802101C	STP -260-B(206)A	WOODS CANYON LAKE TO HEBER	DOUBLE CHIP SEAL	TBD FY 11	2011

<http://www.azdot.gov/Highways/ppms/>
