

PHOENIX DISTRICT

Active Project Status Report - Design

JANUARY 2012

DATA DATE: 01/06/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS**

JANUARY 2012

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by “Bid Ready” date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as “Projects in the Process of Being Scheduled.” Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.

E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 01/19/2012

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

FY 2012
PHOENIX DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
164	VW1J	51	MA	7.0	H774801C	NORTHERN TO BELL SIGN REPLACEMENT	01/06/2012	\$600
324	JH1L	999	SW	0.0	H830401C	STATEWIDE CENTENNIAL SIGNS SIGNS	09/12/2011	\$800
342	AZ1K	303L	MA	105.6	H787201C	SR303L: THOMAS ROAD TO CAMELBACK ROAD CONSTRUCT NEW ROADWAY	12/21/2011	\$61,600

PROJECTS ADDED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:		PROJECT COST
RTE:	CO:	MP:	TYPE OF WORK:	(in thousands) BID READY:
TRACS:		PROJECT MANAGER:	COMMENTS:	

RP1L	60 MA 149.0	SR 101L - 71ST AVE ROADWAY IMPROVEMENTS	PROJECT ADDED BY THE PRB.	\$6,300 FEB 12
	E	PROJ MGR: ZAID PH:712-8467		

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER RTE: CO: MP: TRACS: PROGRAM COST:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	BID READY: <u>RESCHEDULED:</u> FROM:	TO:
IP1L 010-A(216)A 10 MA 112.8 E \$5,251	SR 85 - VERRADO (EB) RR(4"TL, 3" PL) & FR PROJ MGR: KARIM PH: 712-6799	PROJECT RESCHEDULED BY THE PRB.	TBD FY 13	TBD FY 14
VW1J IM -051-A(201)A 51 MA 7.0 H774801C E \$600	NORTHERN TO BELL SIGN REPLACEMENT PROJ MGR: HOANG PH: 602-712-6694	PROJECT ADVERTISED FOR BID.	SEP 11	DEC 11
AZ1K NH -303-A(201)A 303L MA 105.6 H787201C E \$61,600	SR303L: THOMAS ROAD TO CAMELBACK ROAD CONSTRUCT NEW ROADWAY PROJ MGR: MCCALLY PH: 712-7646	PROJECT ADVERTISED FOR BID.	TBD FY 12	DEC 11

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
TT1H	60 MA 183.0 E \$8,000	LINDSAY RD HALF INTERCHANGE CONSTRUCT TI PROJ MGR: GORMAN PH: 712-8736		2012
DD1J	101L MA 23.5 E \$33,000	I-17 TO TATUM BLVD CONSTRUCT HOV LANE PROJ MGR: MCCALLY PH: 712-7646		2013
UG1H	202L MA 0.0 E \$1,430	RURAL RD TO SR 101L DESIGN GPL PROJ MGR: BEASLEY PH: 712-7645		2011

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO: MP: TRACS:	TYPE OF WORK:	PROGRAM COST:	
		PROJECT MANAGER:	(in thousands)	FY:

FISCAL YEAR: 2012

S9SP	PIMA ROAD EXTENSION		\$3,634	12
101L MA 48.0 H387501C	CONSTRUCT ROADWAY			
E	PROJ MGR: MCCALLY PH: 712-7646			

FISCAL YEAR: 2015

QT1F	BALBOA DRIVE		\$2,000	15
101L MA 53.5	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY			
E	PROJ MGR: MCCALLY PH: 712-7646			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 15

WU1K	SKY HARBOR WEST AIRPORT ACCESS	\$37,400		DON GORMAN
	CONSTRUCT ACCESS RAMPS	342	602-712-8736	
10	MA 0.0 E			

BID ADVERTISEMENT: TBD 14

IP1L	SR 85 - VERRADO (EB)	\$5,251		ASADUL KARIM
	RR(4"TL, 3" PL) & FR	111	602-712-6799	
10	MA 112.8 E 010-A(216)A			

BID ADVERTISEMENT: TBD 13

CM1J	PERRYVILLE ROAD	\$18,000		VELVET MATHEW
H770901C	CONSTRUCT TI	342	602-712-3062	
10	MA 122.0 E			

BID ADVERTISEMENT: TBD 14

WS1K	32ND ST - SR 202L, SANTAN, PHASE 2	\$114,000		CHAUN HILL
	CONSTRUCT LOCAL EXPRESS LANES	342	602-712-6268	
10	MA 151.5 E			

BID ADVERTISEMENT: TBD 15

WT1K	32NT ST - SR 202L, SANTAN, PHASE 3	\$134,600		CHAUN HILL
	CONSTRUCT LOCAL EXPRESS LANES	342	602-712-6268	
10	MA 151.5 E			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 13

			CHAUN HILL	
WR1K	32ND ST - SR202L, SANTAN PHASE 1	\$167,400		
	CONSTRUCT LOCAL EXPRESS LANES	342	602-712-6268	
10 MA 151.5 E				

BID ADVERTISEMENT: TBD 15

			DON GORMAN	
FX1C	SR 202L (SANTAN) TO RIGGS ROAD	\$68,900		
H505101C	CONST HOV & GEN PURPOSE LANE	342	602-712-8736	
10 MA 161.2 E				

BID ADVERTISEMENT: TBD 15

			ERIC PROSNIER	
PN1F	PEORIA AVE TO GREENWAY RD	\$16,500		
	DRAINAGE IMPROVEMENTS	331	602-712-8495	
17 MA 208.9 E 017-A				

BID ADVERTISEMENT: TBD 15

			ERIC PROSNIER	
CT1J	ARIZONA CANAL TO SR 101L	\$86,400		
	CONSTRUCT GPL	335	602-712-8495	
17 MA 209.0 E				

BID ADVERTISEMENT: TBD 12

			LYDIA WARNICK	PA IS COMPLETED. 60% SUBMITTED.
TS1H	ARIZONA CANAL - 101L	\$5,400		COMMENT RESOLUTION HELD FOR 60%.
H822501C	CONSTRUCT FMS		602-712-4281	REVISED SCHEDULE: 95% 1/19/12
17 MA 209.0 E				100% 3/9/12 ADVERTISEMENT 5/1/12

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 13

FARZANA YASMIN

TR1H	SR 101L AUGA FRIA TO CAREFREE HIGHWAY (SR 74)	\$8,100		
	CONSTRUCT FMS	335	602-712-8328	
17	MA 215.0 E 017-A(230)A			

BID ADVERTISEMENT: TBD 12

JAMES MARINO

DESIGN GIVEN TO THE ITS ONCALL;
PARSONS BRINKERHOFF

CV1J	GLENDALE TO LOOP 101	\$2,000		
	CONSTRUCT FMS	335	602-712-7803	
51	MA 5.7 E CM -051-A(202)			

BID ADVERTISEMENT: JAN 12

JOHN HOANG

VW1J	NORTHERN TO BELL	\$600		
H774801C	SIGN REPLACEMENT	164	602-712-6694	
51	MA 7.0 E IM -051-A(201)A			

BID ADVERTISEMENT: TBD 14

MOHAMMAD A.
ZAID

WX1K	SR 101L, AGUA FRIA TO VAN BUREN STREET, PHASE 2	\$20,500		
	CONSTRUCT ROADWAY IMPROVEMENTS	342	602-712-8467	
60	MA 148.9 E			

BID ADVERTISEMENT: MAR 12

MOHAMMAD A.
ZAID

RP1L	SR 101L - 71ST AVE	\$6,300		
	ROADWAY IMPROVEMENTS		602-712-8467	
60	MA 149.0 E 060-B(210)A			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

PHOENIX DISTRICT

BID ADVERTISEMENT: JUN 12

GP1H	71ST AVENUE TO MCDOWELL		\$15,400	MOHAMMAD A. ZAID	
H732801C	ROADWAY IMPROVEMENTS		342	602-712-8467	
60 MA 153.0 E	060-B(204)				

BID ADVERTISEMENT: DESIGN 12

TT1H	LINDSAY RD HALF INTERCHANGE		\$8,000	DON GORMAN	THIS PROJECT IS PROGRAMMED IN 2011.
	CONSTRUCT TI			602-712-8736	
60 MA 183.0 E					

BID ADVERTISEMENT: TBD 13

CX1J	MERIDIAN ROAD, HALF INTERCHANGE		\$11,700	DON GORMAN	
	CONSTRUCT TI		342	602-712-8736	
60 MA 194.0 E					

BID ADVERTISEMENT: TBD 13

ZN1J	WARNER STREET BRIDGE		\$5,300	VELVET MATHEW	
H800601C	CONSTRUCT NEW BRIDGE		341	602-712-3062	
85 MA 153.2 E					

BID ADVERTISEMENT: TBD 12

RM1K	JCT 202L - GILBERT RD		\$2,100	RICHARD GALASKA JR.	
	RR AR-ACFC		111	602-712-7989	
87 MA 177.0 E					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 12

GY1L	SR 87 NB & SB MP 218 - MP 224 PAVEMENT PRESERVATION	\$3,500	ROD COLLINS	SECURING FEDERAL FUNDING FOR DESIGN
87 MA 218.0 E			602-712-7980	

BID ADVERTISEMENT: TBD 13

RN1K	APACHE JCT - TORTILLA FLATS MILL 2" & 3" AC & CHIP SEAL	\$4,000	DOUG SMITH	
88 MA 204.0 E		111	602-712-8482	

BID ADVERTISEMENT: DESIGN 13

DD1J	I-17 TO TATUM BLVD CONSTRUCT HOV LANE	\$33,000	RON MCCALLY	FDCR AND CE COMPLETE 8/2010 PROJECT IS PROCEEDING AS DESIGN BUILD, CURRENTLY UNDER CONSTRUCTION TO BE COMPLETED IN LATE NOVEMBER 2011.
101L MA 23.5 E		342	602-712-7646	

BID ADVERTISEMENT: TBD 14

WY1K	SHEA BLVD TO SR 202L (RED MOUNTAIN) CONSTRUCT GPL	\$91,000	RON MCCALLY	(30%) DESIGN PLANS COMPLETE 10/27/11. RFP FOR FINAL DESIGN CONSULTANT PLANNED FOR 3RD QUARTER OF FY12.
101L MA 41.0 E		342	602-712-7646	

BID ADVERTISEMENT: IGA 12

S9SP	PIMA ROAD EXTENSION	\$3,634	RON MCCALLY	
H387501C	CONSTRUCT ROADWAY	342	602-712-7646	
101L MA 48.0 E	101-B			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

PHOENIX DISTRICT

BID ADVERTISEMENT: IGA 15

QT1F	BALBOA DRIVE					\$2,000	RON MCCALLY		
	CONSTRUCT MULTI-USE PATH BRIDGE OVER THE PRICE FWY					342	602-712-7646		
101L	MA	53.5	E						

BID ADVERTISEMENT: TBD 15

NX1L	BASELINE - SALT RIVER, SEGMENT 6					\$46,300	CHAUN HILL		
	CONSTRUCT NEW FREEWAY					342	602-712-6268		
202L	MA	0.0	E						

BID ADVERTISEMENT: TBD 14

TY1H	I-10 EAST/SANTAN TI TO 51ST AVE					\$0	CHAUN HILL	DCR/EIS UNDERWAY	
	DESIGN ROADWAY						602-712-6268		
202L	MA	0.0	E						

BID ADVERTISEMENT: TBD 15

UF1H	SOUTH MTN SALT RIVER TO BUCKEYE ROAD SEGMENT 8					\$177,100	CHAUN HILL	DCR/EIS UNDERWAY.	
	CONSTRUCT ROADWAY						602-712-6268		
202L	MA	0.0	E						

BID ADVERTISEMENT: TBD 15

WW1K	SALT RIVER BRIDGE, SEGMENT 7					\$99,400	CHAUN HILL	EIS/DCR UNDERWAY	
	CONSTRUCT NEW FREEWAY					342	602-712-6268		
202L	MA	0.0	E						

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 14

WZ1K	17TH AVE TO 51ST AVE, SEGMENT 3 CONSTRUCT NEW FREEWAY	\$227,700 342	CHAUN HILL 602-712-6268	
202L MA	0.0 E			

BID ADVERTISEMENT: TBD 15

YR1K	SR 101 TO GILBERT ROAD CONSTRUCT GENERAL PURPOSE LANES	\$56,400	RON MCCALLY 602-712-7646	KICK-OFF FOR DCR/ED SCOPING PHASE OF PROJECT WAS 9/09/10. IDRC SUBMITTED 10/28/11, WITH FDCR DUE IN MARCH 2012. FINAL DESIGN IN FY 11 CONSTRUCTION
202L MA	9.0 E			

BID ADVERTISEMENT: TBD 15

XC1K	VAL VISTA DR. - DOBSON RD CONSTRUCT FMS	\$6,300 335	FARZANA YASMIN 602-712-8328	
202L MA	43.0 E			

BID ADVERTISEMENT: TBD 12

ST1H	LINDSAY ROAD TO GILBERT ROAD DESIGN & CONST MULTI-USE PATH	\$500 342	VELVET MATHEW 602-712-3062	
202L MA	44.0 E			

BID ADVERTISEMENT: TBD 14

TX1H	DOBSON ROAD TO I-10, MARICOPA CONSTRUCT FMS	\$5,400 342	FARZANA YASMIN 602-712-8328	
202L MA	48.0 E			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 14

			JOE SALAZAR	TBD
NU1L	I-10/303L TI, PHASE I (I-10 REALIGNMENT)	\$7,000		
	CONSTRUCT LANDSCAPE	342	602-712-7357	
303L MA	0.0 E			

BID ADVERTISEMENT: TBD 13

			JOE SALAZAR	TBD
OE1L	THOMAS ROAD TO CAMELBACK ROAD	\$2,400		
	CONSTRUCT LANDSCAPE	323	602-712-7357	
303L MA	105.0 E			

BID ADVERTISEMENT: DEC 11

			RON MCCALLY	FINAL DESIGN UNDERWAY. STAGE III (60%) WAS 5/10/10; STAGE IV (95%) WAS 11/01/10 ; PS&E (100%) SUBMITTAL WAS 5/25/11, BID ADV. PLANNED FOR LATE DEC. 2011
AZ1K	SR303L: THOMAS ROAD TO CAMELBACK ROAD	\$61,600		
H787201C	CONSTRUCT NEW ROADWAY	342	602-712-7646	
303L MA	105.6 E NH -303-A(201)			

BID ADVERTISEMENT: TBD 14

			JOE SALAZAR	TBD
OB1L	CAMELBACK ROAD TO GLENDALE AVENUE	\$2,400		
	CONSTRUCT LANDSCAPE	323	602-712-7357	
303L MA	107.0 E			

BID ADVERTISEMENT: TBD 13

			OWEN MILLS	
BA1K	CAMELBACK ROAD TO GLENDALE AVENUE	\$58,600		
H787301C	CAPACITY ADDITIONS - ENGINEERING	342	602-712-8695	
303L MA	107.6 E			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 13

			JOE SALAZAR	TBD
OC1L	GLENDALE AVE TO PEORIA AVE	\$3,500		
	CONSTRUCT LANDSCAPE	323	602-712-7357	
303L MA	109.0 E			

BID ADVERTISEMENT: MAR 12

			VELVET MATHEW	
BB1K	GLENDALE AVENUE TO PEORIA AVENUE	\$124,400		
H787401C	CAPACITY ADDITIONS - ENGINEERING	342	602-712-3062	
303L MA	109.6 E NH -303-A(203)			

BID ADVERTISEMENT: TBD 12

			JOE SALAZAR	TBD
OD1L	PEORIA AVENUE TO WADDELL ROAD	\$2,400		
	CONSTRUCT LANDSCAPE	342	602-712-7357	
303L MA	112.0 E			

BID ADVERTISEMENT: TBD 12

			JOE SALAZAR	TBD
OF1L	WADDELL ROAD TO MOUNTAIN VEIW ROAD	\$4,500		
	CONSTRUCT LANDSCAPE	342	602-712-7357	
303L MA	114.0 E			

BID ADVERTISEMENT: TBD 14

			DON GORMAN	
XE1K	US 60 GRAND AVE / SR 303L TI, INTERIM	\$48,400		
H814501C	CONSTRUCT INTERIM TI	342	602-712-8736	
303L MA	118.0 E			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	GENERAL COMMENTS
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

PHOENIX DISTRICT

BID ADVERTISEMENT: TBD 13

RO1K	SR 87 - JCT I-10					\$4,900	ORRIN SHAW	
	RR 3" & AR-ACFC					111	602-712-8541	
587	PN	218.8	E					

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
E									
WU1K	10	MA	0.0			SKY HARBOR WEST AIRPORT ACCESS	CONSTRUCT ACCESS RAMPS	TBD FY 15	2015
IP1L	10	MA	112.8			SR 85 - VERRADO (EB)	RR(4"TL, 3" PL) & FR	TBD FY 14	2014
CM1J	10	MA	122.0	H770901C		PERRYVILLE ROAD	CONSTRUCT TI	TBD FY 13	2013
WS1K	10	MA	151.5			32ND ST - SR 202L, SANTAN, PHASE 2	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 14	2014
WR1K	10	MA	151.5			32ND ST - SR202L, SANTAN PHASE 1	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 13	2013
WT1K	10	MA	151.5			32NT ST - SR 202L, SANTAN, PHASE 3	CONSTRUCT LOCAL EXPRESS LANES	TBD FY 15	2015
FX1C	10	MA	161.2	H505101C		SR 202L (SANTAN) TO RIGGS ROAD	CONST HOV & GEN PURPOSE LANE	TBD FY 15	2015
PN1F	17	MA	208.9			PEORIA AVE TO GREENWAY RD	DRAINAGE IMPROVEMENTS	TBD FY 15	2015
TS1H	17	MA	209.0	H822501C		ARIZONA CANAL - 101L	CONSTRUCT FMS	TBD FY 12	2012
CT1J	17	MA	209.0			ARIZONA CANAL TO SR 101L	CONSTRUCT GPL	TBD FY 15	2015
TR1H	17	MA	215.0			SR 101L AUGA FRIA TO CAREFREE HIGHWA	CONSTRUCT FMS	DESIGN FY 13	2013
CV1J	51	MA	5.7		CM -051-A(202)A	GLENDALE TO LOOP 101	CONSTRUCT FMS	TBD FY 12	2012
VW1J	51	MA	7.0	H774801C	IM -051-A(201)A	NORTHERN TO BELL	SIGN REPLACEMENT	DEC 11	2012
WX1K	60	MA	148.9			SR 101L, AGUA FRIA TO VAN BUREN STREET	CONSTRUCT ROADWAY IMPROVEMENTS	TBD FY 14	2014
RP1L	60	MA	149.0			SR 101L - 71ST AVE	ROADWAY IMPROVEMENTS	FEB 12	2012

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
GP1H	60	MA	153.0	H732801C		71ST AVENUE TO MCDOWELL	ROADWAY IMPROVEMENTS	MAY 12	2012
TT1H	60	MA	183.0			LINDSAY RD HALF INTERCHANGE	CONSTRUCT TI	DESIGN FY 12	2012
CX1J	60	MA	194.0			MERIDIAN ROAD, HALF INTERCHANGE	CONSTRUCT TI	TBD FY 13	2013
ZN1J	85	MA	153.2	H800601C		WARNER STREET BRIDGE	CONSTRUCT NEW BRIDGE	TBD FY 13	2013
RM1K	87	MA	177.0			JCT 202L - GILBERT RD	RR AR-ACFC	TBD FY 12	2012
GY1L	87	MA	218.0			SR 87 NB & SB MP 218 - MP 224	PAVEMENT PRESERVATION	TBD FY 12	2012
RN1K	88	MA	204.0			APACHE JCT - TORTILLA FLATS	MILL 2" & 3" AC & CHIP SEAL	TBD FY 13	2013
DD1J	101	MA	23.5			I-17 TO TATUM BLVD	CONSTRUCT HOV LANE	DESIGN FY 13	2013
WY1K	101	MA	41.0			SHEA BLVD TO SR 202L (RED MOUNTAIN)	CONSTRUCT GPL	TBD FY 14	2014
S9SP	101	MA	48.0	H387501C		PIMA ROAD EXTENSION	CONSTRUCT ROADWAY	IGA FY 12	2012
QT1F	101	MA	53.5			BALBOA DRIVE	CONSTRUCT MULTI-USE PATH BRIDGE	IGA FY 15	2015
TY1H	202	MA	0.0			I-10 EAST/SANTAN TI TO 51ST AVE	DESIGN ROADWAY	TBD FY 14	2014
WZ1K	202	MA	0.0			17TH AVE TO 51ST AVE, SEGMENT 3	CONSTRUCT NEW FREEWAY	TBD FY 14	2014
WW1K	202	MA	0.0			SALT RIVER BRIDGE, SEGMENT 7	CONSTRUCT NEW FREEWAY	TBD FY 15	2015
UF1H	202	MA	0.0			SOUTH MTN SALT RIVER TO BUCKEYE ROA	CONSTRUCT ROADWAY	TBD FY 15	2015
NX1L	202	MA	0.0			BASELINE - SALT RIVER, SEGMENT 6	CONSTRUCT NEW FREEWAY	TBD FY 15	2015

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
YR1K	202	MA	9.0			SR 101 TO GILBERT ROAD	CONSTRUCT GENERAL PURPOSE LANES	TBD FY 15	2015
XC1K	202	MA	43.0			VAL VISTA DR. - DOBSON RD	CONSTRUCT FMS	TBD FY 15	2015
ST1H	202	MA	44.0			LINDSAY ROAD TO GILBERT ROAD	DESIGN & CONST MULTI-USE PATH	TBD FY 12	2012
TX1H	202	MA	48.0			DOBSON ROAD TO I-10, MARICOPA	CONSTRUCT FMS	TBD FY 14	2014
NU1L	303	MA	0.0			I-10/303L TI, PHASE I (I-10 REALIGNMENT)	CONSTRUCT LANDSCAPE	TBD FY 14	2014
OE1L	303	MA	105.0			THOMAS ROAD TO CAMELBACK ROAD	CONSTRUCT LANDSCAPE	TBD FY 13	2013
AZ1K	303	MA	105.6	H787201C	NH -303-A(201)A	SR303L: THOMAS ROAD TO CAMELBACK RO	CONSTRUCT NEW ROADWAY	DEC 11	2012
OB1L	303	MA	107.0			CAMELBACK ROAD TO GLENDALE AVENUE	CONSTRUCT LANDSCAPE	TBD FY 14	2014
BA1K	303	MA	107.6	H787301C		CAMELBACK ROAD TO GLENDALE AVENUE	CAPACITY ADDITIONS - ENGINEERING	TBD FY 13	2013
OC1L	303	MA	109.0			GLENDALE AVE TO PEORIA AVE	CONSTRUCT LANDSCAPE	TBD FY 13	2013
BB1K	303	MA	109.6	H787401C	NH -303-A(203)	GLENDALE AVENUE TO PEORIA AVENUE	CAPACITY ADDITIONS - ENGINEERING	FEB 12	2012
OD1L	303	MA	112.0			PEORIA AVENUE TO WADDELL ROAD	CONSTRUCT LANDSCAPE	TBD FY 12	2012
OF1L	303	MA	114.0			WADDELL ROAD TO MOUNTAIN VEIW ROAD	CONSTRUCT LANDSCAPE	TBD FY 12	2012
XE1K	303	MA	118.0	H814501C		US 60 GRAND AVE / SR 303L TI, INTERIM	CONSTRUCT INTERIM TI	TBD FY 14	2014
RO1K	587	PN	218.8			SR 87 - JCT I-10	RR 3" & AR-ACFC	TBD FY 13	2013

<http://www.azdot.gov/Highways/ppms/>
