

TUCSON DISTRICT

Active Project Status Report - Design

AUGUST 2010

DATA DATE: 08/06/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
AUGUST 2010**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 08/06/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 08/19/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2011
TUCSON DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
162	IO1J	85	PM	80.5	H745001C	LUKEVILLE PORT OF ENTRY MODIFICATIONS REMOVE MEDIAN & ADD TWO LANES	07/14/2010	\$1,670
341	CL1J	10	PN	186.7	H758501C	VAL VISTA ROAD TO EARLEY ROAD WIDEN ROADWAY	07/13/2010	\$56,000

PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:		FROM: TO:
I01J	STP -085-A(203)A	LUKEVILLE PORT OF ENTRY MODIFICATIONS	PROJECT ADVERTISED	
85	PM 80.5 H745001C	REMOVE MEDIAN & ADD TWO LANES	FOR	JUL 10 * JUL 10
T	\$1,670	PROJ MGR: PEREZ PH: 712-8048	BID.	

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:				PROJCT NAME:		COMMENTS:	FUNDING START FISCAL YEAR:
	RTE:	CO:	MP:	TRACS:	TYPE OF WORK:	PROJECT MANAGER:		
FP1K	10	PM	240.0	H7960S1D	TANGERINE RD TO INA RD			2010
	T		\$2,206		DCR AND EA PROJ MGR: WILSON PH: 520-388-4263			
QL1J	10	PM	247.0	H758301D	INA RD TO RUTHRAUFF RD		PROJECT REPROGRAMMED IN NEW 5-YEAR PLAN.	2015
	T		\$10,000		RECONSTRUCTION FOR WIDENING PROJ MGR: WILSON PH: 520-388-4263			
AY1K	10	PM	260.3		JCT I-19 TO EMIPRITA RD TI			2010
	T		\$3,000		DCR AND EA PROJ MGR: RAINE PH: 520-388-4264			
CP1J	10	PM	262.5		KINO TI			2014
	T		\$4,000		DESIGN TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264			
CQ1J	10	PM	264.0		COUNTRY CLUB ROAD TI			2013
	T		\$10,000		CONSTRUCT NEW TRAFFIC INTERCHANGE PROJ MGR: RAINE PH: 520-388-4264			
QG1C	19	SC	4.9	H5127S1D	COUNTRY CLUB RD TO RUBY ROAD			2007
	T		\$500		DESIGN FRONTAGE RD PROJ MGR: STINE PH: 520-388-4260			
GF1J	86	PM	92.3	H715001D	INDIAN ROUTE 15 INTERSECTION			2012
	T		\$200		INTERSECTION IMPROVEMENTS (DESIGN) PROJ MGR: STINE PH: 520-388-4260			

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER:			PROJECT NAME:	COMMENTS:	<i>FUNDING START</i>
	RTE:	CO:	MP: TRACS:	TYPE OF WORK:		FISCAL YEAR:
	DIST	DESIGN	BUDGET:	PROJECT MANAGER:		
FT1K	86	PM	126.0	SAN ISIDRO INTERSECTION		2012
	T		\$200	INTERSECTION IMPROVEMENTS (DESIGN)		
				PROJ MGR: STINE PH: 520-388-4260		
UW1J	86	PM	128.5	SANTA ROSA RANCH SEGMENT		2010
	T		\$600	DESIGN ROADWAY WIDENING		
				PROJ MGR: STINE PH: 520-388-4260		

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	PROGRAM COST: (in thousands)	FY:
<u>FISCAL YEAR: 2011</u>				
DN1J 189 SC 0.0 T	MARIPOSA PORT OF ENTRY CYBERPORT IMPROVEMENTS PROJ MGR: MELLGREN PH: 712-8629		\$140	11
DH1G CBI -189-A(005)X 189 SC 0.0 H790601C T	MARIPOSA PORT OF ENTRY, NOGALES CONSTRUCT NEW PARKING AREA & ROAD IMPROVEMENTS PROJ MGR: MELLGREN PH: 712-8629	Starting process to obtain a design consultant. This will be a procurement project.	\$1,079	11
LT1K STP -387-A(272)A 387 PN 0.0 H802301C T	NORTH OF SR 84 PAVEMENT PRESERVATION PROJ MGR: MIAN PH: 712-4061	PROCUREMENT PROJECT	\$378	11
IT1K 999 SW 0.0 H728902C T	STATEWIDE REFLECTIVE PAVEMENT MARKERS INSTALL RAISED OR RECESSED PAVEMENT MARKERS PROJ MGR: KOLACIA PH: 712-7765	PROCUREMENT PROJECT	\$5,002	11

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:								COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT		AND TRIBAL CLEARANCES / APPROVAL
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:		GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 11

XM1J	MP 158.5 - BIANCO RD					\$13,000		ROD COLLINS
H779201C	PAVEMENT PRESERVATION							602-712-7980
8	PN	158.5	T	IM -008-B(201)A				

BID ADVERTISEMENT: JUL 10

CL1J	VAL VISTA ROAD TO EARLEY ROAD					\$56,000		STEPHEN WILSON
H758501C	WIDEN ROADWAY					341		520-388-4263
10	PN	186.7	T	TEA -010-C(201)				

BID ADVERTISEMENT: TBD 13

JW1K	EARLY ROAD TO JCT I-8					\$19,400		STEPHEN WILSON
	ROAD WIDENING							520-388-4263
10	PN	196.0	T					

BID ADVERTISEMENT: TBD 11

VS1K	I-8 TO SR 87					\$1,500		STEPHEN WILSON
H816801C	ROADWAY WIDENING					325		520-388-4263
10	PN	199.3	T					

BID ADVERTISEMENT: TBD 12

SX1J	SR 87 TI TO TOWN OF PICACHO							STEPHEN WILSON
H769601C	CAPACITY ADDITIONS - ENGINEERING							520-388-4263
10	PN	208.8	T					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 13

STEPHEN WILSON

CO1J	MARANA ROAD TO INA ROAD	\$4,000		
	RECONSTRUCT & WIDEN FRONTAGE ROADS	342	520-388-4263	
10	PM 236.4 T			

BID ADVERTISEMENT: TBD 14

STEPHEN WILSON

TL1J	MARANA ROAD TO INA ROAD (FRONTAGE ROADS)	\$26,000		
	RECONSTRUCT & WIDEN FRONTAGE ROADS TO 40'	342	520-388-4263	
10	PM 236.4 T			

BID ADVERTISEMENT: DESIGN 15

STEPHEN WILSON

QL1J	INA RD TO RUTHRAUFF RD	\$10,000		
	RECONSTRUCTION FOR WIDENING		520-388-4263	
10	PM 247.0 T			

BID ADVERTISEMENT: TBD 11

STEPHEN WILSON

PJ1F	INA ROAD TI	\$35,164		
	RECONSTRUCT TI & MAINLINE	342	520-388-4263	
10	PM 248.0 T 010-D			

BID ADVERTISEMENT: TBD 11

STEPHEN WILSON

EM1G	RUTHRAUFF RD - PRINCE RD	\$126,033		
H624101C	CONSTRUCT MAINLINE WIDENING TO 8 LANES	342 325	520-388-4263	
10	PM 253.0 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				

TUCSON DISTRICT

BID ADVERTISEMENT: DESIGN 14

CP1J	KINO TI	\$4,000		ROBIN RAINE
	DESIGN TRAFFIC INTERCHANGE	342	520-388-4264	
10	PM 262.5 T			

BID ADVERTISEMENT: DESIGN 13

CQ1J	COUNTRY CLUB ROAD TI	\$10,000		ROBIN RAINE
	CONSTRUCT NEW TRAFFIC INTERCHANGE	342	520-388-4264	
10	PM 264.0 T			

BID ADVERTISEMENT: TBD 15

CR1J	VALENCIA ROAD TI	\$42,824		ROBIN RAINE
	CONSTRUCT TRAFFIC INTERCHANGE	342	520-388-4264	
10	PM 267.1 T			

BID ADVERTISEMENT: TBD 15

CS1J	WILMOT ROAD TI	\$6,000		ROBIN RAINE
	RECONSTRUCT TRAFFIC INTERCHANGE	342	520-388-4264	
10	PM 269.4 T			

BID ADVERTISEMENT: TBD 11

HY1G	CIENEGA CREEK-MARSH STATION PHASE III	\$9,400		MIKE ANDAZOLA
H747301C	REMOVE RAIL & BRIDGE, CONST ML	331	602-712-7629	STAGE IV (95%) PLANS SUBMITTED, ESTIMATE AT \$20 MILLION
10	PM 288.4 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: TBD 13

	AY1G TANGERINE ROAD - PINAL COUNTY LINE		ROBIN RAINE	
	WIDENING TO 6 LANES	\$32,477		
		342	520-388-4264	
77	PM 82.0 T 077-A			

BID ADVERTISEMENT: TBD 11

	NH1J PIMA/PINAL CL - ORACLE JCT (NB & SB)		ROD COLLINS	
	H757901C SB; R&R 2.5" AC(TL) & FULL WIDTH FR, NB; R&R FR	\$5,793		
			602-712-7980	
77	PN 87.8 T			

BID ADVERTISEMENT: TBD 11

	CY1J ORACLE STATE PARK		EVELYN MA	FINAL SUBMITTAL DATE IS PENDING.
	H739101C CONSTRUCT PARKING	\$500		
		321	602-712-6660	
77	PN 100.0 T			

BID ADVERTISEMENT: TBD 11

	OL1H S OLD 77- WEST COPPER STREET (MAMMOTH)		NATALIE CLARK	ALL CLEARANCES REC'D. JPA IN TOWN
	H702001C SYST ENHANCEMNT - ENGINEERING	\$557		REVIEW PENDING COUNCIL APPROVAL.
		325	520-388-4252	STAGE IV PS&E'S REC'D BY C&S; PENDING
77	PN 114.0 T			REVIEW. C&S TO SUBMIT OBLIG REQUEST
				BEFORE END OF AUG.

BID ADVERTISEMENT: TBD 11

	CF1J MP 124 TO MP 126		STEPHEN WILSON	
	H731001C EXTEND RCB CULVERTS - PHASE II	\$1,051		
			520-388-4263	
79	PN 124.2 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: JAN 11

KD1K	COMORO CANYON BRIDGE #412	\$200	SIDNEY TERS	
H799001C	BRIDGE SCOUR RETROFIT	123	602-712-8921	
82 SC	9.6 T			

BID ADVERTISEMENT: TBD 11

AR1E	PATAGONIA LAKE (SONOITA CREEK)	\$550	EVELYN MA	STILL WORKING ON THE RW ISSUES OF THE TRAIL ALIGNMENT.
H718201C	CONSTRUCT ROAD	321	602-712-6660	
82 SC	20.0 T			

BID ADVERTISEMENT: JUL 10

IO1J	LUKEVILLE PORT OF ENTRY MODIFICATIONS	\$1,670	RUDOLFO PEREZ	
H745001C	REMOVE MEDIAN & ADD TWO LANES	162	602-712-8048	
85 PM	80.5 T STP -085-A(203)			

BID ADVERTISEMENT: DESIGN 12

GF1J	INDIAN ROUTE 15 INTERSECTION	\$200	JEFF STINE	
	INTERSECTION IMPROVEMENTS (DESIGN)	331	520-388-4260	
86 PM	92.3 T			

BID ADVERTISEMENT: TBD 13

KD1J	SR 86 AT INDIAN RESERVATION ROUTE 15 INTERSECTION	\$1,800	JEFF STINE	
	CONSTRUCT INTERSECTION IMPROVEMENTS	331	520-388-4260	
86 PM	92.9 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

TUCSON DISTRICT

BID ADVERTISEMENT: DESIGN 12

	SAN ISIDRO INTERSECTION			
FT1K	INTERSECTION IMPROVEMENTS (DESIGN)	\$200		JEFF STINE
		331	520-388-4260	
86	PM 126.0 T			

BID ADVERTISEMENT: TBD 11

	KITT PK ROAD SEGMENT			
GY1H	ROADWAY WIDENING	\$6,300		JEFF STINE
H801001C		341	520-388-4260	
86	PM 132.8 T			

BID ADVERTISEMENT: TBD 11

	SAN PEDRO ROAD SEGMENT			
ES1G	WIDEN ROADWAY TO 40'	\$15,100		JEFF STINE
H740301C		341	520-388-4260	
86	PM 137.1 T			

BID ADVERTISEMENT: TBD 13

	VALENCIA ROAD - KINNEY ROAD			
AZ1G	CONSTRUCT ROADWAY WIDENING TO 4 LANES	\$31,040		JEFF STINE
H680601C		342	520-388-4260	
86	PM 160.0 T STP -086-A			

BID ADVERTISEMENT: IGA 11

	MARIPOSA PORT OF ENTRY			
DN1J	CYBERPORT IMPROVEMENTS	\$140		DAVE MELLGREN
		162	602-712-8629	
189	SC 0.0 T			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

TUCSON DISTRICT

BID ADVERTISEMENT: IGA 11

DH1G	MARIPOSA PORT OF ENTRY, NOGALES	\$1,079	DAVE MELLGREN	STARTING PROCESS TO OBTAIN A DESIGN CONSULTANT. THIS WILL BE A PROCUREMENT PROJECT.
H790601C	CONSTRUCT NEW PARKING AREA & ROAD IMPROVEMENTS	162	602-712-8629	
189 SC	0.0 T CBI -189-A(005)			

BID ADVERTISEMENT: JUN 11

AC1K	91ST AVENUE - JCT SR 347		NAZAR NABATY	
H786201C	PAVEMENT PRESERVATION		602-712-8034	
238 MA	31.0 T STP -238-A(200)			

BID ADVERTISEMENT: TBD 11

LT1K	NORTH OF SR 84	\$378	MAFIZ MIAN	PROCUREMENT PROJECT
H802301C	PAVEMENT PRESERVATION		602-712-4061	
387 PN	0.0 T STP -387-A(272)			

BID ADVERTISEMENT: TBD 11

IT1K	STATEWIDE REFLECTIVE PAVEMENT MARKERS	\$5,002	JENNIFER KOLACIA	PROCUREMENT PROJECT
H728902C	INSTALL RAISED OR RECESSED PAVEMENT MARKERS		602-712-7765	
999 SW	0.0 T			

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
T XM1J	8	PN	158.5	H779201C	IM -008-B(201)A	MP 158.5 - BIANCO RD	PAVEMENT PRESERVATION	TBD FY 11	2011
CL1J	10	PN	186.7	H758501C	TEA -010-C(201)A	VAL VISTA ROAD TO EARLEY ROAD	WIDEN ROADWAY	JUN 10	2011
JW1K	10	PN	196.0			EARLY ROAD TO JCT I-8	ROAD WIDENING	TBD FY 13	2013
VS1K	10	PN	199.3	H816801C		I-8 TO SR 87	ROADWAY WIDENING	TBD FY 11	2011
SX1J	10	PN	208.8	H769601C		SR 87 TI TO TOWN OF PICACHO	CAPACITY ADDITIONS - ENGINEERING	TBD FY 12	2012
CO1J	10	PM	236.4			MARANA ROAD TO INA ROAD	RECONSTRUCT & WIDEN FRONTAGE RO	TBD FY 13	2013
TL1J	10	PM	236.4			MARANA ROAD TO INA ROAD (FRONTAGE R	RECONSTRUCT & WIDEN FRONTAGE RO	TBD FY 14	2014
QL1J	10	PM	247.0			INA RD TO RUTHRAUFF RD	RECONSTRUCTION FOR WIDENING	DESIGN FY 15	2015
PJ1F	10	PM	248.0			INA ROAD TI	RECONSTRUCT TI & MAINLINE	TBD FY 11	2011
EM1G	10	PM	253.0	H624101C		RUTHRAUFF RD - PRINCE RD	CONSTRUCT MAINLINE WIDENING TO 8 L	TBD FY 11	2011
CP1J	10	PM	262.5			KINO TI	DESIGN TRAFFIC INTERCHANGE	DESIGN FY 14	2014
CQ1J	10	PM	264.0			COUNTRY CLUB ROAD TI	CONSTRUCT NEW TRAFFIC INTERCHANG	DESIGN FY 13	2013
CR1J	10	PM	267.1			VALENCIA ROAD TI	CONSTRUCT TRAFFIC INTERCHANGE	TBD FY 15	2015
CS1J	10	PM	269.4			WILMOT ROAD TI	RECONSTRUCT TRAFFIC INTERCHANGE	TBD FY 15	2015
HX1G	10	PM	288.4			CIENEGA CREEK-MARSH STATION PHASE II	NEW RAILROAD TRACKS	TBD FY 11	2011
HY1G	10	PM	288.4	H747301C		CIENEGA CREEK-MARSH STATION PHASE III	REMOVE RAIL & BRIDGE, CONST ML	TBD FY 11	2011
UE1J	19	PM	19.3	H771801C		VARIOUS BRIDGES ON I-19	BRIDGE SCOUR RETROFIT	APR 11	2011
XF1H	19	PM	47.0	H722201C	STP -019-A-(AUP)	SAHUARITA TI	CONSTRUCT NEW TI	TBD FY 11	2011
QK1C	19	PM	58.7	H510501C		VALENCIA RD TO AJO WAY (JCT SR 86)	WIDEN ROADWAY	TBD FY 14	2014
ED1K	77	PM	0.0			ITOC SIGNAL EXPANSION	ADD ORACLE SIGNALS	TBD FY 11	2011
AY1G	77	PM	82.0			TANGERINE ROAD - PINAL COUNTY LINE	WIDENING TO 6 LANES	TBD FY 13	2013
NH1J	77	PN	87.8	H757901C		PIMA/PINAL CL - ORACLE JCT (NB & SB)	SB; R&R 2.5" AC(TL) & FULL WIDTH FR, N	TBD FY 11	2011
CY1J	77	PN	100.0	H739101C		ORACLE STATE PARK	CONSTRUCT PARKING	TBD FY 11	2011
OL1H	77	PN	114.0	H702001C		S OLD 77- WEST COPPER STREET (MAMMO	SYST ENHANCEMNT - ENGINEERING	TBD FY 11	2011
CF1J	79	PN	124.2	H731001C		MP 124 TO MP 126	EXTEND RCB CULVERTS - PHASE II	TBD FY 11	2011
KD1K	82	SC	9.6	H799001C		COMORO CANYON BRIDGE #412	BRIDGE SCOUR RETROFIT	DEC 10	2011

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
AR1E	82	SC	20.0	H718201C		PATAGONIA LAKE (SONOITA CREEK)	CONSTRUCT ROAD	TBD FY 11	2011
IO1J	85	PM	80.5	H745001C	STP -085-A(203)A	LUKEVILLE PORT OF ENTRY MODIFICATION REMOVE MEDIAN & ADD TWO LANES		JUL 10	2011
GF1J	86	PM	92.3			INDIAN ROUTE 15 INTERSECTION	INTERSECTION IMPROVEMENTS (DESIGN DESIGN	FY 12	2012
KD1J	86	PM	92.9			SR 86 AT INDIAN RESERVATION ROUTE 15 IN	CONSTRUCT INTERSECTION IMPROVEME	TBD FY 13	2013
FT1K	86	PM	126.0			SAN ISIDRO INTERSECTION	INTERSECTION IMROVEMENTS (DESIGN)	DESIGN FY 12	2012
GY1H	86	PM	132.8	H801001C		KITT PK ROAD SEGMENT	ROADWAY WIDENING	TBD FY 11	2011
ES1G	86	PM	137.1	H740301C		SAN PEDRO ROAD SEGMENT	WIDEN ROADWAY TO 40'	TBD FY 11	2011
AZ1G	86	PM	160.0	H680601C	STP -086-A	VALENCIA ROAD - KINNEY ROAD	CONSTRUCT ROADWAY WIDENING TO 4	TBD FY 13	2013
DH1G	189	SC	0.0	H790601C	CBI -189-A(005)X	MARIPOSA PORT OF ENTRY, NOGALES	CONSTRUCT NEW PARKING AREA & ROA	IGA FY 11	2011
DN1J	189	SC	0.0			MARIPOSA PORT OF ENTRY	CYBERPORT IMPROVEMENTS	IGA FY 11	2011
AC1K	238	MA	31.0	H786201C	STP -238-A(200)A	91ST AVENUE - JCT SR 347	PAVEMENT PRESERVATION	MAY 11	2011
LT1K	387	PN	0.0	H802301C	STP -387-A(272)A	NORTH OF SR 84	PAVEMENT PRESERVATION	TBD FY 11	2011
IT1K	999	SW	0.0	H728902C		STATEWIDE REFLECTIVE PAVEMENT MARKE	INSTALL RAISED OR RECESSED PAVEME	TBD FY 11	2011

<http://www.azdot.gov/Highways/ppms/>
