

Construction Manual Summary of Changes

Date Of **08/31/2009**

Chapter: **9**

<i>Procedural Change</i>	<i>Section</i>	<i>SubSection</i>	<i>Page</i>	<i>Summary Description</i>	<i>Additional Information</i>
No	902	902-3.03	902-2	Specification Change	Clarified installation of fence fabric (selvage at top barbed for heights over 60 inches, knuckled for less than 60 inches).
No	905	various	905-1 thru 905-3	Specification Change	Clarified several changes made to Guardrail Standard Specifications. Added hyperlink to "Standards" page.
No	925	n/a	925-2	Construction Bulletin Update	Changed to reflect Construction Bulletin 08-01 "Survey Control for Pavement Markings" and updated Standard Specification.
No	928	n/a	928-1	Specification Change	Clarified that rumble strips are now required to be constructed by milling or grinding (not formed by indentations by roller on newly paved asphalt).