

PRESCOTT DISTRICT

Active Project Status Report - Design

MAY 2012

DATA DATE: 04/27/2012



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
MAY 2012**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 04/27/2012) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms>

PUBLISHED DATE: 05/10/2012

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

Resource Allocation Categories

100 - SYSTEM PRESERVATION

110 - PAVEMENT PRESERVATION

111.00 - PAVEMENT PRESERVATION - STATEWIDE
113.00 - PREVENTATIVE SURFACE TREATMENTS
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

120 - BRIDGE PRESERVATION

121.00 - EMERGENCY BRIDGE REPAIR
122.00 - BRIDGE REPAIR
123.00 - BRIDGE SCOUR PROTECTION
124.00 - BRIDGE SEISMIC RETROFIT
126.00 - BRIDGE INSPECTION & INVENTORY
125.00 - BRIDGE REPLACEMENT & REHABILITATION
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

130 - SAFETY PROGRAM

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY
131.00 - BLUNT END GUARDRAIL REPLACEMENT
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM
134.00 - HIGHWAY RAIL CROSSINGS
133.00 - SLOPE MANAGEMENT PROGRAM
132.01 - HIGH RISK RURAL ROADS
132.02 - RAILWAY HIGHWAY CROSSING
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

140 - PUBLIC TRANSIT

141.00 - FLEX FUNDS, ELDERLY & DISABLED
142.00 - FLEX FUNDS, RURAL & URBAN

150 - ROADSIDE FACILITIES

153.00 - REST AREA PRESERVATION
151.00 - REST AREA REHABILITATION
152.00 - LANDSCAPING REHABILITATION

160 - OPERATIONAL FACILITIES

161.00 - SIGNAL WAREHOUSE & RPMS
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT
164.00 - SIGN REHABILITATION
165.00 - EMERGENCY REPAIR PROJECTS
162.00 - PORT OF ENTRY
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)
162.02 - COORDINATED BORDER INFRASTRUCTURE
162.01 - PORTS OF ENTRY

200 - SYSTEM MANAGEMENT

210 - DEVELOPMENT SUPPORT

211.00 - DESIGN SUPPORT
212.00 - UTILITIES SUPPORT
214.00 - ENVIRONMENTAL SUPPORT
215.00 - PLANNING SUPPORT
217.00 - CONTRACT AUDITING
218.00 - SCHEDULING SUPPORT
213.00 - RIGHT OF WAY SUPPORT
216.00 - BRIDGE SUPPORT
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE
211.02 - ROADWAY GROUP - STATEWIDE
211.03 - TRAFFIC GROUP - STATEWIDE
211.04 - MATERIALS GROUP - STATEWIDE
211.05 - PROJECT MANAGEMENT - STATEWIDE
211.06 - SCOPING - STATEWIDE
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE
214.01 - HAZARDOUS MATERIAL - STATEWIDE
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL
214.03 - PUBLIC HEARINGS - STATEWIDE
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)
212.01 - UTILITY RELOCATION - STATEWIDE
213.01 - R/W PLANS - STATEWIDE
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE
214.06 - STORM WATER PROTECTION
215.02 - FRAMEWORK STUDIES
214.07 - SYSTEM MANAGEMENT

220 - OPERATING SUPPORT

221.00 - CIVIL RIGHTS OFFICE - TRAINING
223.00 - OUTDOOR ADVERTISING CONTROL
224.00 - PUBLIC INVOLVEMENT SUPPORT
226.00 - SIB CAPITALIZATION
227.00 - RISK MANAGEMENT INDEMNIFICATION
228.00 - PROFESSIONAL AND OUTSIDE SERVICES
222.00 - WORK ZONE SAFETY
225.00 - PRIVATIZATION SUPPORT
229.00 - PARTNERING SUPPORT
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE
221.02 - TRAINING, NHI - STATEWIDE

230 - PROGRAM OPERATING CONTINGENCIES

236.00 - FEDERAL TAX EVASION PROGRAM
231.00 - DESIGN MODIFICATIONS CONTINGENCY
232.00 - GENERAL CONTINGENCY
233.00 - EMERGENCY PROJECTS CONTINGENCY
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY
237.00 - ROADSIDE FACILITIES SUPPORT

300 - SYSTEM IMPROVEMENTS

310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

311.00 - DISTRICT MINOR PROJECTS
312.00 - TRAFFIC SIGNALS
313.00 - DISTRICT FORCE ACCOUNT

320 - ROADSIDE FACILITIES IMPROVEMENTS

326.00 - NATIONAL RECREATIONAL TRAILS
321.00 - STATE PARKS ROADS
322.00 - NEW REST AREAS
323.00 - NEW LANDSCAPING
324.00 - SCENIC, HISTORIC & TOURIST SIGNS
325.00 - ENHANCEMENT PROJECTS - STATEWIDE
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)
325.02 - ENHANCEMENT PROJECTS - STATEWIDE
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH
327.00 - SAFE ROUTES TO SCHOOL
328.00 - NEW PORT OF ENTRY
329.00 - OFF-HIGHWAY IMPROVEMENT

330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS
332.00 - TRAFFIC INTERCHANGE PROGRAM
333.00 - CLIMBING/PASSING LANE PROGRAM
334.00 - ROUTE TURNBACK PROJECTS
335.00 - ITS PROGRAM
335.01 - RURAL ITS - STATEWIDE
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)
336.00 - ROADSIDE IMPROVEMENTS

340 - CORRIDOR IMPROVEMENTS

341.00 - RURAL CORRIDOR RECONSTRUCTION
342.00 - URBAN CORRIDOR RECONSTRUCTION
343.00 - RIGHT OF WAY - ACCESS CONTROL
344.00 - SAFETY MANAGEMENT SYSTEM
345.00 - FREEWAY SERVICE PATROLS
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS
342.01 - PAG REGIONWIDE

350 - HIGH PRIORITY PROJECTS

351.00 - HIGH PRIORITY PROJECTS

FY 2012
PRESCOTT DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	NA1J	17	YV	289.9	H766401C	MIDDLE VERDE TI - SR 179 TI (NB & SB) PAVEMENT PRESERVATION	01/27/2012	\$6,500
111	FK1L	71	MA	86.3	H829401C	US 60 TO YV COUNTY LINE PAVEMENT PRESERVATION (DBL CHIP SEAL)	11/18/2011	\$400
111	KL1L	71	YV	91.0	H836001C	MARICOPA COUNTY LINE TO CONGRESS JCT PAVEMENT PRESERVATION (DBL CHIP SEAL)	01/12/2012	\$1,300
121	OG1K	87	MA	224.0	H807201C	MT ORD TO SLATE CREEK SLOPE REPAIRS	11/10/2011	\$3,000
123	VQ1K	89	YV	295.4	H799501C	WASH BRIDGE STR #104 SCOUR RETROFIT	01/27/2012	\$65
151	YA1K	17	YV	251.3	H821001C	SUNSET POINT RA CONSTRUCTION OF WATER AND WASTE WATER SYSTEM	05/04/2012	\$2,000
312	RE1G	87	GI	250.9	HX17001C	SR87; GREEN VALLEY PARKWAY/BIA 101 IN PAYSON RELOCATE SIGNAL POLE	02/07/2012	\$125
325	132 BM1J	60	MA	107.5	H732501C	VULTURE MINE RD TO LOS ALTOS DR MULTI-USE PATH & DUAL CENTER TURNING LANE	10/06/2011	\$2,653
341	TK1K	89S	YV	326.0	H816001C	FAIN ROAD; SR 69 TO SR 89A CONSTRUCT NEW ROADWAY / DIVIDED HIGHWAY	09/30/2011	\$30,000

PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER:	PROJECT NAME:	TYPE OF WORK:	PROJECT COST	COMMENTS:	(in thousands) BID READY:
RTE: CO: MP:	PROJECT MANAGER:				
TRACS:					
SO1K IM -017-B(218)A 17 YV 269.2 P	DUGAS TI - CHERRY ROAD DESIGN PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034		\$320	PROJECT ADDED BY THE PRB.	DESIGN FY 12
QZ1H 17 YV 280.0 H702701C P	COPPER CANYON, PHASE 1 CONSTRUCT CLIMBING LANES PROJ MGR: JEREZ PH: 712-7187		\$15,500	PROJECT ADDED BY THE PRB.	JUN 12
WH1L 89 YV 272 P	YARNELL HILL DESIGN PROJ MGR: FOLUCH PH: 712-8116		\$600	PROJECT ADDED BY THE PRB.	DESIGN FY 12
KM1L STP -169-A(202)A 169 YV 9.1 H836101C P	CHERRY ROAD TO I-17 PAVEMENT PRESERVATION (DBL CHIP SEAL) PROJ MGR: MIAN PH: 712-4061		\$550	PROJECT ADDED BY THE PRB.	MAY 12
US1K 260 GI 267.7 H789401C P	WILDLIKE CROSSING BRIDGE & COLCORD ROAD REPAIR APPROACH SLAB & ADD TURN LANES PROJ MGR: COLLINS PH: 712-7980		\$560	PROJECT ADDED BY THE PRB.	MAY 12

PROJECTS RESCHEDULED THIS MONTH

CPSID: PROJECT NUMBER	PROJECT NAME:	BID READY:		
RTE: CO: MP: TRACS:	TYPE OF WORK:	<u>RESCHEDULED:</u>		
PROGRAM COST:	PROJECT MANAGER:	FROM:	TO:	
		COMMENTS:		
YA1K STP -017-A(223)A	SUNSET POINT RA	PROJECT ADVERTISED		
17 YV 251.3 H821001C	CONSTRUCTION OF WATER AND WASTE WATER SYSTEM	FOR	MAR 12	APR 12
P \$2,000	PROJ MGR: AOUAD PH: 712-7949	BID.		
TQ1H	TONTO NATURAL BRIDGE STATE PARK	PROJECT RESCHEDULED		
87 GI 263.0 H718301C	CONSTRUCT NEW ROAD	BY THE	TBD FY 12	TBD FY 13
P \$675	PROJ MGR: MA PH: 712-6660	PRB.		

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
CU1J	17 YV 232.0 P \$3,000	ROCK SPRINGS TO CORDES JUNCTION WIDEN ROADWAY PROJ MGR: DOESCHER PH: 712-7551		2014
SO1K	IM -017-B(218)A 17 YV 269.2 H8135S1D P \$320	DUGAS TI - CHERRY ROAD DESIGN PAVEMENT PRESERVATION PROJ MGR: NABATY PH: 712-8034	PROJECT ADDED BY THE PRB.	2012
WH1L	89 YV 272 H8498H1D P \$600	YARNELL HILL DESIGN PROJ MGR: FOLUCH PH: 712-8116	PROJECT ADDED BY THE PRB.	2012
EE1E	89 YV 288 H543501L P	SR-89 @ KIRKLAND JCT / WAGNER RD CST RT & LT TURN LNS, SHOULDER PROJ MGR: MA PH: 712-6660		2012
VB1J	89 YV 289.0 P	SR 89 EXTENSION OF DRAINAGE FACILITIES SYSTEM ENHANCEMENT - ENGINEERING PROJ MGR: MA PH: 712-6660		2012
LY1C	260 GI 258.0 P \$2,500	LION SPRINGS SECTION DESIGN (ROADWAY WIDENING) PROJ MGR: DOESCHER PH: 712-7551		2016

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

PRESCOTT DISTRICT

BID ADVERTISEMENT: DESIGN 14

CU1J	ROCK SPRINGS TO CORDES JUNCTION					\$3,000	LARRY DOESCHER		
	WIDEN ROADWAY					341	602-712-7551		
17	YV	232.0	P						

BID ADVERTISEMENT: MAY 12

AM1L	AGUA FRIA RIVER BRIDGES NB, SB					\$410	MAHMUD HASAN		
H799101C	SCOUR RETROFIT					123	602-712-6908		
17	YV	243.0	P						

BID ADVERTISEMENT: TBD 13

RW1K	BLACK CANYON HILL (NB)					\$4,800	ANDREW STASTNY		
	RR (5" TL, 3" PL) & AR-ACFC					111	602-712-7206		
17	YV	244.0	P						

BID ADVERTISEMENT: MAY 12

YA1K	SUNSET POINT RA					\$2,000	MARWAN AOUAD	THE PROJECT WAS ADVERTIZED ON MAY 4TH WITH THE BID OPENING DATE OF JUNE 22ND
H821001C	CONSTRUCTION OF WATER AND WASTE WATER SYSTEM					151	602-712-7949	
17	YV	251.3	P	STP -017-A(223)				

BID ADVERTISEMENT: DESIGN 12

SO1K	DUGAS TI - CHERRY ROAD					\$320	NAZAR NABATY	
	DESIGN PAVEMENT PRESERVATION					111	602-712-8034	
17	YV	269.2	P	IM -017-B(218)A				

BID ADVERTISEMENT: JUL 12

UD1J	SR169 - ROCKY PARK						VICTOR ROLDAN	
	SYSTEM PRESERVATION - ENGINEERING						602-712-8823	
17	YV	279.6	P					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:					GENERAL COMMENTS

PRESCOTT DISTRICT

BID ADVERTISEMENT: JUN 12

QZ1H	COPPER CANYON, PHASE 1				ORLANDO JEREZ
H702701C	CONSTRUCT CLIMBING LANES		\$15,500		
17	YV 280.0 P	017-B(211)A			602-712-7187

BID ADVERTISEMENT: TBD 13

RX1K	BIG BUG 4 TO POLAND JCT				VICTOR YANG	THE SCOPING ESTIMATE IS \$3,802,094.
H812201C	RR 3" TL, RR AR-ACFC FULL WIDTH		\$3,750			
69	YV 271.6 P		111		602-712-8715	

BID ADVERTISEMENT: MAR 12

ZZ1J	JCT US 60 - PICACHO WASH TRAIL				JULIA MENDOZA
H786001C	RR 3" AC + FR		\$11,203		
74	MA 0.0 P	074-B(000)A			602-712-8060

BID ADVERTISEMENT: TBD 13

SB1K	JCT 188 - RYE				VICTOR YANG
	RR 3" TL, & AR-ACFC FULL WIDTH		\$3,200		
87	GI 236.2 P		111		602-712-8715

BID ADVERTISEMENT: TBD 13

TQ1H	TONTO NATURAL BRIDGE STATE PARK				EVELYN MA	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
H718301C	CONSTRUCT NEW ROAD		\$675			
87	GI 263.0 P		321		602-712-6660	

BID ADVERTISEMENT: DESIGN 12

WH1L	YARNELL HILL				RON FOLUCH
	DESIGN		\$600		
89	YV 272 P	089-A(208)A			602-712-8116

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

PRESCOTT DISTRICT

BID ADVERTISEMENT: DESIGN 12

EE1E	SR-89 @ KIRKLAND JCT / WAGNER RD		EVELYN MA	PENDING UNTIL STATE FUND IS AVAILABLE.
H543501C	CST RT & LT TURN LNS, SHOULDER		602-712-6660	
89 YV	288 P 089-A(207)A			

BID ADVERTISEMENT: DESIGN 12

VB1J	SR 89 EXTENSION OF DRAINAGE FACILITIES		EVELYN MA	PENDING UNTIL STATE FUND IS AVAILABLE.
H773201C	SYSTEM ENHANCEMENT - ENGINEERING		602-712-6660	
89 YV	289.0 P			

BID ADVERTISEMENT: TBD 12

MG1J	WHITE SPAR RD	\$4,572	ROD COLLINS	TBD
H755301C	ROADWAY WIDENING AND ENHANCEMENT	325	602-712-7980	
89 YV	308.0 P STP -089-A(201)			

BID ADVERTISEMENT: TBD 14

TE1J	JCT SR 89A TO RUGER	\$15,000	FAKHRADIN HAKARI	PROJECT KICK-OFF MEETING WAS ON MAY 03, 2011.
H803901C	CONSTRUCT ROADWAY WIDENING	341	602-712-7468	STAKEHOLDER MEETING WAS ON JUNE 14, 2011.
89 YV	319.2 P			PROGRESS MEETINGS: ON THE 4TH THURSDAY OF EACH MONTH

BID ADVERTISEMENT: TBD 16

CZ1J	RUGER TO SOUTH OF CHINO VALLEY	\$10,000	ORLANDO JEREZ	NEGOTIATING THE CONSULTANT CONTRACT FOR DESIGN.
	WIDEN THE SR 89 CORRIDOR	341	602-712-7187	
89 YV	321.0 P			

BID ADVERTISEMENT: TBD 12

TD1K	CHINO VALLEY	\$1,519	JEFFREY MILES	
H810101C	CONSTRUCT SIDEWALKS AND LANDSCAPING	325	602-712-8336	
89 YV	324.0 P TEA -089-B(205)			

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
P									
CU1J	17	YV	232.0			ROCK SPRINGS TO CORDES JUNCTION	WIDEN ROADWAY	TBD FY 14	2014
AM1L	17	YV	243.0	H799101C		AGUA FRIA RIVER BRIDGES NB, SB	SCOUR RETROFIT	MAY 12	2012
RW1K	17	YV	244.0			BLACK CANYON HILL (NB)	RR (5" TL, 3" PL) & AR-ACFC	TBD FY 13	2013
YA1K	17	YV	251.3	H821001C	STP -017-A(223)A	SUNSET POINT RA	CONSTRUCTION OF WATER AND WASTE	APR 12	2012
SO1K	17	YV	269.2		IM -017-B(218)A	DUGAS TI - CHERRY ROAD	DESIGN PAVEMENT PRESERVATION	DESIGN FY 12	2012
UD1J	17	YV	279.6			SR169 - ROCKY PARK	SYSTEM PRESERVATION - ENGINEERING	JUL 12	2013
QZ1H	17	YV	280.0	H702701C		COPPER CANYON, PHASE 1	CONSTRUCT CLIMBING LANES	JUN 12	2012
RX1K	69	YV	271.6	H812201C		BIG BUG 4 TO POLAND JCT	RR 3" TL, RR AR-ACFC FULL WIDTH	TBD FY 13	2013
ZZ1J	74	MA	0.0	H786001C		JCT US 60 - PICACHO WASH TRAIL	RR 3" AC + FR	FEB 12	2012
SB1K	87	GI	236.2			JCT 188 - RYE	RR 3" TL, & AR-ACFC FULL WIDTH	TBD FY 13	2013
TQ1H	87	GI	263.0	H718301C		TONTO NATURAL BRIDGE STATE PARK	CONSTRUCT NEW ROAD	TBD FY 13	2013
WH1L	89	YV	272			YARNELL HILL	DESIGN	DESIGN FY 12	2012
EE1E	89	YV	288	H543501C		SR-89 @ KIRKLAND JCT / WAGNER RD	CST RT & LT TURN LNS, SHOULDER	DESIGN FY 12	2012
VB1J	89	YV	289.0	H773201C		SR 89 EXTENSION OF DRAINAGE FACILITIES	SYSTEM ENHANCEMENT - ENGINEERING	DESIGN FY 12	2012
MG1J	89	YV	308.0	H755301C	STP -089-A(201)A	WHITE SPAR RD	ROADWAY WIDENING AND ENHANCEME	TBD FY 12	2012
TE1J	89	YV	319.2	H803901C		JCT SR 89A TO RUGER	CONSTRUCT ROADWAY WIDENING	TBD FY 14	2014
CZ1J	89	YV	321.0			RUGER TO SOUTH OF CHINO VALLEY	WIDEN THE SR 89 CORRIDOR	TBD FY 16	2016
TD1K	89	YV	324.0	H810101C	TEA -089-B(205)A	CHINO VALLEY	CONSTRUCT SIDEWALKS AND LANDSCA	TBD FY 12	2012
KM1L	169	YV	9.1	H836101C	STP -169-A(202)A	CHERRY ROAD TO I-17	PAVEMENT PRESERVATION (DBL CHIP S	MAY 12	2012
XD1K	260	YV	218.5			THOUSAND TRAILS TO I-17	DESIGN/CONSTRUCT ROADWAY WIDENI	TBD FY 16	2016
LY1C	260	GI	258.0			LION SPRINGS SECTION	DESIGN (ROADWAY WIDENING)	DESIGN FY 16	2016
US1K	260	GI	267.7	H789401C		WILDLIKE CROSSING BRIDGE & COLCORD R	REPAIR APPROACH SLAB & ADD TURN L	MAY 12	2012
WK1L	940	MA	0.0	SR19101C		UNIVERSITY DR (TEMPE) 741-561J	SYSTEM PRESERVATION-MINOR BRIDGE	TBD FY 13	2013
WL1L	940	MA	0.0	SR19201C		5TH ST (TEMPE) 741-560-C	AT-GRADE RAILROAD CROSSING IMPRO	TBD FY 13	2013

<http://www.azdot.gov/Highways/ppms/>
