

**KINGMAN DISTRICT**

**Active Project Status Report - Design**

**JANUARY 2012**

**DATA DATE: 01/06/2012**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

JANUARY 2012

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.  
E-Mail us at: [PPMS\\_PPMS@azdot.gov](mailto:PPMS_PPMS@azdot.gov)

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 01/19/2012

# ACTIVE PROJECT STATUS REPORT

## GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG - Council of Governments

CPS ID - Four-character key field used by the critical path scheduling system to identify a project

Data Date - Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.

Date PRB Shifted - Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'

Env Clr - Environmental Clearance

IGA - InterGovernmental Agreement

JPA - Joint Project Agreement

Kick-off - Project Kick-off team meeting

Map/Srv - Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

# Resource Allocation Categories

## **100 - SYSTEM PRESERVATION**

### **110 - PAVEMENT PRESERVATION**

111.00 - PAVEMENT PRESERVATION - STATEWIDE  
113.00 - PREVENTATIVE SURFACE TREATMENTS  
112.00 - MINOR PAVEMENT PRESERVATION - STATEWIDE  
114.00 - MAG REGIONWIDE RUBBERIZED ASPHALT

### **120 - BRIDGE PRESERVATION**

121.00 - EMERGENCY BRIDGE REPAIR  
122.00 - BRIDGE REPAIR  
123.00 - BRIDGE SCOUR PROTECTION  
124.00 - BRIDGE SEISMIC RETROFIT  
126.00 - BRIDGE INSPECTION & INVENTORY  
125.00 - BRIDGE REPLACEMENT & REHABILITATION  
125.90 - BRIDGE REPLACEMENT & REHABILITATION (LOCAL PROJECTS)

### **130 - SAFETY PROGRAM**

135.00 - GOVERNOR'S OFFICE OF HIGHWAY SAFETY  
131.00 - BLUNT END GUARDRAIL REPLACEMENT  
132.00 - HIGHWAY SAFETY IMPROVEMENT PROGRAM  
134.00 - HIGHWAY RAIL CROSSINGS  
133.00 - SLOPE MANAGEMENT PROGRAM  
132.01 - HIGH RISK RURAL ROADS  
132.02 - RAILWAY HIGHWAY CROSSING  
132.90 - HIGHWAY SAFETY IMPROVEMENT PROGRAM (LOCAL PROJECTS)

### **140 - PUBLIC TRANSIT**

141.00 - FLEX FUNDS, ELDERLY & DISABLED  
142.00 - FLEX FUNDS, RURAL & URBAN

### **150 - ROADSIDE FACILITIES**

153.00 - REST AREA PRESERVATION  
151.00 - REST AREA REHABILITATION  
152.00 - LANDSCAPING REHABILITATION

### **160 - OPERATIONAL FACILITIES**

161.00 - SIGNAL WAREHOUSE & RPMS  
163.00 - MECHANICAL, HARDWARE, SOFTWARE REPLACEMENT  
164.00 - SIGN REHABILITATION  
165.00 - EMERGENCY REPAIR PROJECTS  
162.00 - PORT OF ENTRY  
166.00 - MAINTENANCE (LANDSCAPE, LITTER & SWEEP)  
162.02 - COORDINATED BORDER INFRASTRUCTURE  
162.01 - PORTS OF ENTRY

## **200 - SYSTEM MANAGEMENT**

### **210 - DEVELOPMENT SUPPORT**

211.00 - DESIGN SUPPORT  
212.00 - UTILITIES SUPPORT  
214.00 - ENVIRONMENTAL SUPPORT  
215.00 - PLANNING SUPPORT  
217.00 - CONTRACT AUDITING  
218.00 - SCHEDULING SUPPORT  
213.00 - RIGHT OF WAY SUPPORT  
216.00 - BRIDGE SUPPORT  
211.01 - ENGINEERING TECHNICAL GROUP - STATEWIDE  
211.02 - ROADWAY GROUP - STATEWIDE  
211.03 - TRAFFIC GROUP - STATEWIDE  
211.04 - MATERIALS GROUP - STATEWIDE  
211.05 - PROJECT MANAGEMENT - STATEWIDE  
211.06 - SCOPING - STATEWIDE  
211.07 - DISTRICT MINOR PROJECTS - STATEWIDE  
214.01 - HAZARDOUS MATERIAL - STATEWIDE  
214.02 - ENVIRONMENTAL - ARCHAEOLOGICAL  
214.03 - PUBLIC HEARINGS - STATEWIDE  
214.04 - ENVIRONMENTAL - STATEWIDE (ON-CALL)  
214.05 - ENVIRONMENTAL - STATEWIDE (ARCHAEOLOGICAL STUDIES)  
212.01 - UTILITY RELOCATION - STATEWIDE  
213.01 - R/W PLANS - STATEWIDE  
215.01 - MATCH FOR FEDERAL FUNDS - STATEWIDE  
214.06 - STORM WATER PROTECTION  
215.02 - FRAMEWORK STUDIES  
214.07 - SYSTEM MANAGEMENT

### **220 - OPERATING SUPPORT**

221.00 - CIVIL RIGHTS OFFICE - TRAINING  
223.00 - OUTDOOR ADVERTISING CONTROL  
224.00 - PUBLIC INVOLVEMENT SUPPORT  
226.00 - SIB CAPITALIZATION  
227.00 - RISK MANAGEMENT INDEMNIFICATION  
228.00 - PROFESSIONAL AND OUTSIDE SERVICES  
222.00 - WORK ZONE SAFETY  
225.00 - PRIVATIZATION SUPPORT  
229.00 - PARTNERING SUPPORT  
221.01 - TRAINING, ITD TECHNICAL - STATEWIDE  
221.02 - TRAINING, NHI - STATEWIDE

### **230 - PROGRAM OPERATING CONTINGENCIES**

236.00 - FEDERAL TAX EVASION PROGRAM  
231.00 - DESIGN MODIFICATIONS CONTINGENCY  
232.00 - GENERAL CONTINGENCY  
233.00 - EMERGENCY PROJECTS CONTINGENCY  
234.00 - PROGRAM COST ADJUSTMENTS CONTINGENCY  
235.00 - RIGHT OF WAY ACQUISITION CONTINGENCY  
237.00 - ROADSIDE FACILITIES SUPPORT

## **300 - SYSTEM IMPROVEMENTS**

### **310 - MINOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

311.00 - DISTRICT MINOR PROJECTS  
312.00 - TRAFFIC SIGNALS  
313.00 - DISTRICT FORCE ACCOUNT

### **320 - ROADSIDE FACILITIES IMPROVEMENTS**

326.00 - NATIONAL RECREATIONAL TRAILS  
321.00 - STATE PARKS ROADS  
322.00 - NEW REST AREAS  
323.00 - NEW LANDSCAPING  
324.00 - SCENIC, HISTORIC & TOURIST SIGNS  
325.00 - ENHANCEMENT PROJECTS - STATEWIDE  
325.01 - CONTINGENCY (ADOT PROJECTS OF OPPORTUNITY)  
325.02 - ENHANCEMENT PROJECTS - STATEWIDE  
325.03 - ENHANCEMENT PROJECTS - LOCAL GOVERNMENT  
326.01 - RECREATIONAL TRAILS PROGRAM - STATE PARK MATCH  
327.00 - SAFE ROUTES TO SCHOOL  
328.00 - NEW PORT OF ENTRY  
329.00 - OFF-HIGHWAY IMPROVEMENT

### **330 - MAJOR CAPACITY/OPERATIONAL SPOT IMPROVEMENTS**

331.00 - SPOT CAPACITY AND OPERATIONAL IMPROVEMENTS  
332.00 - TRAFFIC INTERCHANGE PROGRAM  
333.00 - CLIMBING/PASSING LANE PROGRAM  
334.00 - ROUTE TURNBACK PROJECTS  
335.00 - ITS PROGRAM  
335.01 - RURAL ITS - STATEWIDE  
335.02 - RURAL ITS - STATEWIDE (PRESERVATION)  
336.00 - ROADSIDE IMPROVEMENTS

### **340 - CORRIDOR IMPROVEMENTS**

341.00 - RURAL CORRIDOR RECONSTRUCTION  
342.00 - URBAN CORRIDOR RECONSTRUCTION  
343.00 - RIGHT OF WAY - ACCESS CONTROL  
344.00 - SAFETY MANAGEMENT SYSTEM  
345.00 - FREEWAY SERVICE PATROLS  
346.00 - PARK AND RIDE CONSTRUCTION/IMPROVEMENTS  
342.01 - PAG REGIONWIDE

### **350 - HIGH PRIORITY PROJECTS**

351.00 - HIGH PRIORITY PROJECTS

---

*FY 2012*  
*KINGMAN DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	YY1K	68	MO	14.0	H823301C	EGAR RD TO TOOMAN RD PAVEMENT PRESERVATION	07/27/2011	\$2,100
311	IL1K	95	MO	236.4	H777301C	SR 95 AT JOY LANE DRAINAGE IMPROVEMENTS	12/16/2011	\$550

# PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	TYPE OF WORK:	PROJECT MANAGER:	COMMENTS:	BID READY: <u>RESCHEDULED:</u>	FROM:	TO:
IL1K	STP -095-D(203)A	SR 95 AT JOY LANE	DRAINAGE IMPROVEMENTS	PROJ MGR: DOESCHER PH: 712-7551	PROJECT ADVERTISED FOR BID.		SEP 11	NOV 11
95 MO	236.4 H777301C							
K	\$550							

\* NOTE~ Bid Ready dates can remain the same, while the Bid Advertisement dates change.

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
WE1K	95 MO 184.0 K \$300	LAKE HAVASU STATE PARK PHASE I DESIGN PARKING LOT & BOAT LAUNCH RAMPS PROJ MGR: MA PH: 712-6660		2012

# PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		PROGRAM COST:
RTE:	CO:	MP:	TRACS:	(in thousands)
			TYPE OF WORK:	FY:
			PROJECT MANAGER:	
			COMMENTS:	

---

**FISCAL YEAR: 2012**

YY1K	STP -068-A(202)A	EGAR RD TO TOOMAN RD	PROCUREMENT PROJECT	\$2,100	12
	68 MO 14.0 H823301C	PAVEMENT PRESERVATION			
	K	PROJ MGR: MIAN PH: 712-4061			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

**KINGMAN DISTRICT**

*BID ADVERTISEMENT: APR 12*

FQ1J	FLAT TOP WASH BRIDGE EB #363	\$900		MOZAFFOR HOSSAIN
H727101C	BRIDGE REHABILITATION/REPLACEMENT	122		602-712-8013
40 MO 21.0 K				

*BID ADVERTISEMENT: AUG 12*

BC1L	E KINGMAN TI #1357/1358 & SFRR #1359/1360			ENAMUL HOQUE
	BRIDGE DECK REPAIR			602-712-6787
40 MO 53.5 K				

*BID ADVERTISEMENT: TBD 13*

IG1K	WEIGH STATION TO ASH FORK	\$7,502		HASSAN EGHBALI
H785701C	PAVEMENT PRESERVATION	111		602-712-7155
40 YV 132.1 K				

*BID ADVERTISEMENT: TBD 12*

CW1J	ALAMO LAKE STATE PARK	\$800		EVELYN MA	WAITING FOR STATE PARK TO SUBMIT PRIORITY LIST OF ALL STATE PARK PROJECTS.
H739001C	CONSTRUCT PARKING	321		602-712-6660	
60 LA 70.0 K					

*BID ADVERTISEMENT: APR 12*

MY1J	AIRWAY AVENUE TO MOHAVE AIRPORT DRIVE	\$5,082		NAZAR NABATY
H766101C	PAVEMENT PRESERVATION	111		602-712-8034
66 MO 57.1 K				

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

**KINGMAN DISTRICT**

*BID ADVERTISEMENT: TBD 15*

LE1G	ANTELOPE WASH	\$26,500	LARRY DOESCHER	12/02/2011: STG IV SUBMITTAL NEAR THE END OF JULY 2011. WATING FOR STG IV SUBMITTAL FROM ROADWAY ENGINEERING GROUP.
H738801C	CONSTRUCT 4-LANE DIVIDED HIGHWAY	341	602-712-7551	
93 MO 101.8 K				

*BID ADVERTISEMENT: TBD 16*

TC1J	CARROW TO STEPHENS	\$22,000	LARRY DOESCHER	12/02/2011: PM HAS INTIATED THE ECMS PROJECT INITIATION PROCESS. PM WILL ADVERTISE THIS PROJECT EARLY IN THE CALENDAR YEAR (2012).
	CONSTRUCT 4-LANE DIVIDED HIGHWAY	341	602-712-7551	
93 MO 116.0 K				

*BID ADVERTISEMENT: TBD 12*

KK1L	US 93, SB BURRO CREEK BRIDGE	\$801	LARRY DOESCHER	12/2/2011: SCOPE IS ON HOLD UNTIL THE EMERGENCY REPAIR IS RESOLVED.
	SYSTEM PRESERVATION - ENGINEERING		602-712-7551	
93 MO 139.0 K	HPP -093-B(209)			

*BID ADVERTISEMENT: DESIGN 12*

WE1K	LAKE HAVASU STATE PARK PHASE I	\$300	EVELYN MA	PENDING ON CONSULTANT SELECTION.
H819301C	DESIGN PARKING LOT & BOAT LAUNCH RAMPS	321	602-712-6660	
95 MO 184.0 K				

*BID ADVERTISEMENT: TBD 12*

QN1F	LAKE HAVASU TO I-40	\$1,562	MIKE ANDAZOLA	DESIGN HAS STARTED
H451101C	DESIGN CLIMBING LANE	351	602-712-7629	
95 MO 190.0 K	095-C			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

KINGMAN DISTRICT

*BID ADVERTISEMENT: DEC 11*

IL1K	SR 95 AT JOY LANE					\$550	LARRY DOESCHER	12/2/2011: WILL ADVERTISE SOON.
H777301C	DRAINAGE IMPROVEMENTS					311	602-712-7551	
95	MO	236.4	K	STP -095-D(203)				

# INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
K FQ1J	40	MO	21.0	H727101C		FLAT TOP WASH BRIDGE EB #363	BRIDGE REHABILITATION/REPLACEMENT	MAR 12	2012
BC1L	40	MO	53.5			E KINGMAN TI #1357/1358 & SFRR #1359/1360	BRIDGE DECK REPAIR	AUG 12	2013
IG1K	40	YV	132.1	H785701C		WEIGH STATION TO ASH FORK	PAVEMENT PRESERVATION	TBD FY 13	2013
CW1J	60	LA	70.0	H739001C		ALAMO LAKE STATE PARK	CONSTRUCT PARKING	TBD FY 12	2012
MY1J	66	MO	57.1	H766101C		AIRWAY AVENUE TO MOHAVE AIRPORT DRI	PAVEMENT PRESERVATION	MAR 12	2012
LE1G	93	MO	101.8	H738801C		ANTELOPE WASH	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 15	2015
TC1J	93	MO	116.0			CARROW TO STEPHENS	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 16	2016
KK1L	93	MO	139.0		HPP -093-B(209)	US 93, SB BURRO CREEK BRIDGE	SYSTEM PRESERVATION - ENGINEERING	TBD FY 12	2012
WE1K	95	MO	184.0	H819301C		LAKE HAVASU STATE PARK PHASE I	DESIGN PARKING LOT & BOAT LAUNCH	DESIGN FY 12	2012
QN1F	95	MO	190.0	H451101C		LAKE HAVASU TO I-40	DESIGN CLIMBING LANE	TBD FY 12	2012
IL1K	95	MO	236.4	H777301C	STP -095-D(203)A	SR 95 AT JOY LANE	DRAINAGE IMPROVEMENTS	NOV 11	2012

**<http://www.azdot.gov/Highways/ppms/>**

---