

# LOCAL GOVERNMENT

## *24-Month Project Schedule*

JANUARY 19, 2012



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS**

JANUARY 2012

**TO: ALL USERS OF THE LOCAL GOVERNMENT REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 01/06/2012 ) are as follows:

Projects Added  
Projects Deleted  
Projects Rescheduled  
Projects on Hold  
Main body of the report.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.  
E-Mail us at: [PPMS\\_PPMS@azdot.gov](mailto:PPMS_PPMS@azdot.gov)

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

## GLOSSARY OF TERMS USED IN THE 24 MONTH PROJECT SCHEDULE

DATA DATE:	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
CPS ID:	Four-character key field used by the scheduling system to identify a project.
FLOAT:	+ The length of time (duration in work days) that certain activities on a project can be delayed without affecting the completion of the project (bid date). .  0 The project is on schedule. Floats between “-9” and “0” appear as “0”.  - The number of days the project is behind schedule. This can be corrected only if the remaining activities with negative float are completed in less time (duration) than originally estimated; or, if the bid date is re-scheduled.
EST. COST:	The programmed project cost including construction engineering.
X-->Y	X - The number of times the project was moved since its original inclusion in the 5-Year Program. Y - The number of months the project has moved from the original schedule date.
CRITICAL ACTIVITIES:	The names of the responsible Agencies for the first, second and third activity on the Critical Path. This partial Critical Path is printed only if the FLOAT is negative. The Agencies are:  LG: Local Government                      UR: Utilities & Railroad LA: Local Agency (Sponsor)              RW: Right-of-Way (ADOT) EP: Environmental Planning(ADOT)      CS: Contracts & Specifications (ADOT)
(mm/yy):	Month and year in which the project last moved.

The date under the “Stage IV PS&E” heading is a target date. Consultant projects are tracked to this date rather than the bid advertisement date. The actual date that plans are received in C&S is reflected in the comments.

The report is sorted by Bid Date (first sort), by Sponsor (second sort), and by Project Number (third sort).

## LOCAL ABBREVIATIONS (L.A.)

<b>AJO</b>	Ajo	<b>DGS</b>	Douglas	<b>INA</b>	Ind. Nation-Navajo	<b>PAT</b>	Patagonia	<b>SOM</b>	Somerton
<b>AAP</b>	Apache County	<b>DUN</b>	Duncan	<b>ITO</b>	Ind. Nation-Tohono O'odham	<b>PAY</b>	Payson	<b>STC</b>	South Tucson
<b>APJ</b>	Apache Junction	<b>EGR</b>	Eagar	<b>IWM</b>	Ind. Nation-White Mountain	<b>PEO</b>	Peoria	<b>SPV</b>	Springerville
<b>AVN</b>	Avondale	<b>ELM</b>	El Mirage	<b>JER</b>	Jerome	<b>PHX</b>	Phoenix	<b>SUP</b>	Superior
<b>BEN</b>	Benson	<b>ELY</b>	Eloy	<b>KRN</b>	Kearny	<b>PIM</b>	Pima	<b>SUR</b>	Surprise
<b>BIS</b>	Bisbee	<b>FLA</b>	Flagstaff	<b>KNG</b>	Kingman	<b>PPM</b>	Pima County	<b>TAY</b>	Taylor
<b>BKY</b>	Buckeye	<b>FLO</b>	Florence	<b>LLA</b>	La Paz County	<b>PPN</b>	Pinal County	<b>TMP</b>	Tempe
<b>BUL</b>	Bullhead City/Riviera	<b>FTH</b>	Fountain Hills	<b>LHV</b>	Lake Havasu City	<b>PLS</b>	Pinetop/Lakeside	<b>THE</b>	Thatcher
<b>CMV</b>	Camp Verde	<b>FRD</b>	Fredonia	<b>LPK</b>	Litchfield Park	<b>PRS</b>	Prescott	<b>TOL</b>	Tolleson
<b>CFE</b>	Carefree	<b>GBD</b>	Gila Bend	<b>MAM</b>	Mammoth	<b>PRV</b>	Prescott Valley	<b>TMB</b>	Tombstone
<b>CSG</b>	Casa Grande	<b>GGI</b>	Gila County	<b>MRN</b>	Marana	<b>QTZ</b>	Quartzsite	<b>TBC</b>	Tuba City
<b>CVK</b>	Cave Creek	<b>GIL</b>	Gilbert	<b>MMA</b>	Maricopa County	<b>QCR</b>	Queen Creek	<b>TUC</b>	Tucson
<b>CHN</b>	Chandler	<b>GLN</b>	Glendale	<b>MES</b>	Mesa	<b>SAF</b>	Safford	<b>WEL</b>	Welton
<b>CHV</b>	Chino Valley	<b>GLB</b>	Globe	<b>MIA</b>	Miami	<b>SAH</b>	Sahuarita	<b>WBG</b>	Wickenburg
<b>CLD</b>	Clarkdale	<b>GDY</b>	Goodyear	<b>MMO</b>	Mohave County	<b>STJ</b>	Saint Johns	<b>WIX</b>	Willcox
<b>CLF</b>	Clifton	<b>GGH</b>	Graham County	<b>NNA</b>	Navajo County	<b>SLS</b>	San Luis	<b>WIL</b>	Williams
<b>CCH</b>	Cochise County	<b>GRV</b>	Green Valley	<b>NOG</b>	Nogales	<b>SSC</b>	Santa Cruz County	<b>WKL</b>	Winkelman
<b>CCN</b>	Coconino County	<b>GGE</b>	Greenlee County	<b>NFD</b>	North Fire/Rescue District	<b>SCT</b>	Scottsdale	<b>WIN</b>	Winslow
<b>CLC</b>	Colorado City	<b>GUA</b>	Guadalupe	<b>ORV</b>	Oro Valley	<b>SED</b>	Sedona	<b>YYV</b>	Yavapai County
<b>CLG</b>	Coolidge	<b>HAY</b>	Hayden	<b>PAG</b>	Page	<b>SLW</b>	Show Low	<b>YTN</b>	Youngtown
<b>CWD</b>	Cottonwood	<b>HOL</b>	Holbrook	<b>PVY</b>	Paradise Valley	<b>SVS</b>	Sierra Vista	<b>YUM</b>	Yuma
		<b>HCY</b>	Huachuca City	<b>PKR</b>	Parker	<b>SNW</b>	Snowflake	<b>YYU</b>	Yuma County

# PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER: PROJECT NAME: PROJECT COST:  
RTE: CO: MP: TRACS: TYPE OF WORK: (in thousands) BID DATE:  
PROJECT MANAGER: COMMENTS:

---

JG1J HPP -SLW-0(200)A  
0000 NA SLW SS67301C

SCOTT RANCH ROAD  
ROADWAY CONSTRUCTION  
PROJ MGR: DAVIDSON PH: 712:8534

\$2,002 JAN 12  
PROJECT ADVERTISED FOR  
BID.

---

## PROJECTS RESCHEDULED THIS MONTH

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: PROGRAM COST:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	BID DATE: <u>RESCHEDULED:</u> FROM:	TO:
UH1K	CM -SCT-0(211)A 0000 MA SCT SS91301C \$1,000	DYNAMITE BLVD - PIMA TO ALMA SCHOOL ROAD INSTALL CURB AND GUTTER PROJ MGR: DAVIDSON PH: 712:8534		MAR 12	AUG 12

# PROJECTS ON HOLD

CPSID: PROJECT NUMBER: RTE: CO: MP: TRACS: PROGRAM COST:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	ORIGINAL BID DATE:
XA1H OM -SUR-0(200)A 0000 MA 0.0 SS65301C \$510	PAVE DIRT ROADS - SURPRISE PAVE DIRT ROADS PROJ MGR: DAVIDSON PH: 712:8534		AUG 09
XM1H CM -FTH-0(201)A 0000 MA FTH SS65901C \$133	SAGUARO BOULEVARD PAVE DIRT ALLEYS PROJ MGR: ANDERSON PH: 712-7607		AUG 08
NU1H GDY-0-417 0000 MA GDY SS56001C \$746	VAN BUREN @ BULLARD WASH BRIDGE APPROACHES PROJ MGR: DAVIDSON PH: 712:8534		DEC 09
PL1H 0000 MA MES SS59801C	EAST WEST PEDESTRIAN PATH CONSTRUCT MULTI USE PATH PROJ MGR: DICKSON PH: 712-8683		DEC 05
MM1G CM-MES-0(023)A 0000 MA MES SS51501C	CONSOLIDATED CANAL PHASE 3 MULTI-USE PATH PROJ MGR: DAVIDSON PH: 712:8534		AUG 05
WO1E STP-PPM-0(152)P 0000 PM PPM SS50101C \$4,682	RIVER ROAD AT VENTANA CANYON BRIDGE REPLACEMENT PROJ MGR: DICKSON PH: 712-8683		JUN 03
KR1F BR -PPM-0(71)P 0000 PM PPM SB40301C \$1,000	SILVER BELL @ BLANCO WASH BRIDGE REPLACEMENT PROJ MGR: DICKSON PH: 712-8683		JUN 03

# PROJECTS ON HOLD

CPSID:	PROJECT NUMBER:	PROJECT NAME:	COMMENTS:	ORIGINAL BID DATE:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		
	PROGRAM COST:	PROJECT MANAGER:		
SH1J	CM -QCR-0(203)A	HUNT HIGHWAY - POWER TO ELLSWORTH		
0000	MA QCR SS70401C	PAVE DIRT SHOULDERS		
	\$410	PROJ MGR: MILES PH: 712-8336		
SG1J	CM -QCR-0(202)A	CHANDLER HEIGHTS RD - POWER TO HAWES		
0000	MA QCR SS70201C	PAVE DIRT SHOULDERS		
	\$223	PROJ MGR: MILES PH: 712-8336		
UD1F	TEA-SSC-0(007)A	TUBAC - ANZA PLAZA		
0000	SC SSC SL43501C	PEDESTRIAN PATHWAY		AUG 03
	\$192	PROJ MGR: CLARK PH:520-388-4252		

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			
<u>AUGUST 2011 BID ADVERTISEMENT DATE</u>					
VK1H 0000	CM -MES-0(200)A 0.0 SS64101C	LEWIS ST, FIRST ST - MAIN LIBRARY PEDESTRIAN IMPROVEMENTS PROJ MGR: DAVIDSON PH: 712:8534	\$337	---	
TQ1J 0000	CM -CHN-0(208)A CHN	LOOP 101 @ GALVESTON ST MULTI-USE PATH & BRIDGE PROJ MGR: ANDERSON PH: 712-7607	\$656	4 ---> 18 (02/10)	PROJECT AUTHORIZED SEPT 2008
TV1J 0000	CM -CHN-0(203)A CHN SS70601C	COMMONWEALTH AVE ROADWAY IMPROVEMENT HAMILTON ST - ITHICA PL (PAVING) PROJ MGR: ANDERSON PH: 712-7607	\$842	---	DCR APPROVAL PENDING
UF1K 0000	CM -CHN-0(216)A CHN SS90901C	ARIZONA AVENUE: TMC TO RIGGS ROAD FIBER OPTIC SYSTEM INSTALLATION PROJ MGR: ANDERSON PH: 712-7607	\$800	---	
XX1K 0000	CHN SS93201C	CONSOLIDATED CANAL MULTI-USE PATH PATHWAY/TRAIN IMPROVEMENTS PROJ MGR: ANDERSON PH: 712-7607	\$377	---	
HQ1L 0000	CHN	ALMA SCHOOL ROAD / CHANDLER BLVD INTERSECTION IMPROVEMENTS PROJ MGR:BEHBAHANI PH: 712-8895	\$353	---	
ZQ1F 0000	STP-GDY-0(008)A GDY SS54401C	YUMA RD @ BULLARD WASH CONST BOX CULVERTS PROJ MGR: DAVIDSON PH: 712:8534	\$746	5 ---> 24 (06/10)	95% PLANS
VO1K 0000	STP -GLN-0(232)A GLN SS92401C	UPGRADE SIGNAL CONTROLLERS EQUIPMENT PURCHASE AND INSTALL PROJ MGR: KNIGHTEN PH: 712:7615	\$250	---	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID: RTE:	PROJECT NUMBER L.A.: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	PROJECT COST: (in thousands)	MOVE ARROW	COMMENTS:
ZI1K 0000	STP -KNG-0(203)A KNG SS90101C	GORDON DR - STOCKTON HILL RD TO NORTH BANK ST CAPACITY ADDITIONS - RECONSTRUCTION PROJ MGR: KNIGHTEN PH: 712:7615	\$450	--->	
OC1K 0000	CM -MES-0(216)A MES SS87701C	LOCAL AGENCY WIDE - FIBER-OPTIC COMMUNICATIONS FIBER OPTICS PROJ MGR: DAVIDSON PH: 712:8534	\$700	--->	CERTIFICATION ACCEPTANCE
UI1K 0000	MMA -PHX-0(257)A PHX SS92901C	LOCAL AGENCY WIDE SYSTEM ENHANCEMENT - TRAFFIC MGMT AND ENGINEERING PROJ MGR: DAVIDSON PH: 712:8534	\$700	--->	
UJ1K 0000	CM -PHX-0(256)A PHX SS92801C	LOCAL AGENCY WIDE ITS FIBER OPTIC BACKBONE - PHASE 2B PROJ MGR: DAVIDSON PH: 712:8534	\$665	--->	
ZS1J 0000	CM -PHX-0(223)A PHX	SALT RIVER PATHWAY - 24TH ST TO I-10 TEMPE DRAIN PATHWAY IMPROVEMENTS PROJ MGR: DICKSON PH: 712-8683	\$801	--->	DESIGN PROJECT
KR1K 0000	CM -PHX-0(246)A PHX	32ND STREET (WASHINGTON TO MCDOWELL) PEDESTRIAN ENHANCEMENTS PROJ MGR: DAVIDSON PH: 712:8534	\$373	--->	
VL1H 0000	ARRA-PHX-0(209)A PHX SS64701C	7TH ST & MCDOWELL WIDEN INTERSECTION PROJ MGR: DAVIDSON PH: 712:8534	\$2,256	--->	
UK1K 0000	STP -PPN-0(205)A PPN	HUNT HIGHWAY - SYSTEM PRESERVATION - ENGINEERING PROJ MGR: DAVIDSON PH: 712:8534	\$1,000	--->	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID: RTE:	PROJECT NUMBER L.A.: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	PROJECT COST: (in thousands)	MOVE ARROW	COMMENTS:
ZN1E 0000	BR -PPN-0-(169) PPN SB41001C	KELVIN BRIDGE - #8441 BRIDGE REPLACEMENT PROJ MGR: DAVIDSON PH: 712:8534	\$1,317	14 ---> 90 (06/10)	R/W ISSUES BEING WORKED ON.
WQ1J 0000	CM -SCT-0(205)A SCT SS72201C	INDIAN BEND ROAD MCCORMICK STILLMAN RR PARK PROJ MGR: DAVIDSON PH: 712:8534	\$1,000	--->	SCOTTSDALE IS CA. OBLIGATED BY FHWA.
ZP1K 0000	STP - YUM SS86101C	S. FRONTAGE ROAD - AVENUE 9E TO AVENUE13E PAVEMENT PRESERVATION PROJ MGR: KNIGHTEN PH: 712:7615	\$2,427	--->	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

SEPTEMBER 2011 BID ADVERTISEMENT DATE

OD1K 0000	STP -CLC-0(201)A CLC SS87801C	JOHNSON AVENUE PAVEMENT PRESERVATION PROJ MGR: DAVIDSON PH: 712:8534	\$260	---	
LB1H 0000	STP -LPK-0(004)A LPK SS60701C	LITCHFIELD PK @ WIGWAM BLVD UNDERPASS PROJ MGR: KNIGHTEN PH: 712:7615	\$2,167	---	
IM1H 0000	TEA -PHX-0(163) PHX SL59101C	ARCADIA DR IND SCHL RD- AZ CAN MULTI-USE PATHWAY PROJ MGR: FLAITZ PH: 712-6258	\$821	---	CERTIFICATION ACCEPTANCE. AWAITING SUBMITTAL OF A SCOPING DOCUMENT.

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	
RTE:	L.A.:	TRACS:	TYPE OF WORK:	(in thousands)	ARROW
		PROJECT MANAGER:			COMMENTS:

---

OCTOBER 2011 BID ADVERTISEMENT DATE

NN1J 0000	CM -BKY-0(200)A BKY SS68501C	PEDESTRIAN IMPROVEMENTS - 7TH ST AND EASON AVE PEDESTRIAN IMPROVEMENT PROJECT PROJ MGR: KNIGHTEN PH: 712:7615	\$316	4 ---> 16 (08/10)	
CA1K 0000	ARRA-HN-0(211) CHN SS78101C	PRICE ROAD:GERMANN TO QUEEN CREEK ROAD DESIGN AND RECONSTRUCTION OF PAVEMENT PROJ MGR: DAVIDSON PH: 712:8534	\$1,000	---	
CB1L 0000	STP - FLA	MILTON ROAD II: RIORDAN TO 180 DESIGN CONGESTION RELIEF PROJ MGR: DAVIDSON PH: 712:8534	\$426	---	
PK1K 0000	CM -GDY-0(203)A GDY SS89601C	TRAFFIC SIGNAL SYSTEM ITS BACKBONE & COMMUNICATION PROJ MGR: DAVIDSON PH: 712:8534	\$700	---	
PI1K 0000	CM -MES-0(217)A MES SS89101C	ITS TRAFFIC SIGNAL CONVERSIONS - PHASE 5 FIBER-OPTIC COMMUNICATIONS NET PROJ MGR: DAVIDSON PH: 712:8534	\$660	---	
PM1K 0000	CM -MMA-0(227)A MMA SS89801C	LOCAL AGENCY WIDE UPGRADE TRAFFIC SIGNALS, CCTV PROJ MGR: ANDERSON PH: 712-7607	\$100	---	
CX1G 0000	BR-MRN-0(014)A MRN SB41301C	INA BRIDGE OVER SANTA CRUZ BRIDGE REPLACEMENT PROJ MGR: DAVIDSON PH: 712:8534	\$4,000	2 ---> -16 (11/04)	300K OBLIGATION OF DESIGN FUNDS.
AV1L 0000	PEO SS94801C	CITY OF PEORIA TRAFFIC SIGNAL EMER OPERATIONS ITS ITS PROJ MGR: KNIGHTEN PH: 712:7615	\$1,200	---	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID: RTE:	PROJECT NUMBER L.A.: TRACS:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	PROJECT COST: (in thousands)	MOVE ARROW	COMMENTS:
MD1K 0000	HPP -PLS-0(201)A PLS SS86401C	BILLY CREEK BRIDGE @ PORTER MOUNTAIN ROAD CAPACITY ADDITIONS - MAJOR WIDENING PROJ MGR: DAVIDSON PH: 712:8534	\$737	---	>
MX1K 0000	PPM-0(216)A PPM SS85701C	VALENCIA ROAD - WESTOVER TO CARDINAL STREET LIGHTING, CURBS AND SIDEWALK PROJ MGR:BEHBAHANI PH: 712-8895	\$500	---	>
LM1K 0000	BR -YYU-0(203)A YYU SB43801C	BRIDGE INSPECTION - VARIOUS LOCATIONS BRIDGE RATINGS AND INSPECTIONS PROJ MGR: KNIGHTEN PH: 712:7615	\$240	---	>

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

DECEMBER 2011 BID ADVERTISEMENT DATE

KU1K	OM -TMP-0(214)A	BROADWAY ROAD (2)	\$2,571		
0000	TMP SS86701C	PEDESTRIAN AND BICYCLE IMPROVEMENTS		--->	
		PROJ MGR: DAVIDSON PH: 712:8534			
BX1L	CM -TMP-0(217)A	SALT RIVER MUP: I-10/TEMPE DRAIN TO PRIEST DRIVE	\$520		
0000	TMP SS95301C	PATHWAY IMPROVEMENTS		--->	
		PROJ MGR: ANDERSON PH: 712-7607			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

JANUARY 2012 BID ADVERTISEMENT DATE

JG1J	HPP -SLW-0(200)A	SCOTT RANCH ROAD	\$2,002		
0000	SLW SS67301C	ROADWAY CONSTRUCTION		--->	
		PROJ MGR: DAVIDSON PH: 712:8534			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

FEBRUARY 2012 BID ADVERTISEMENT DATE

WZ1J	STP -PHX-0(228)A	MCDOWELL ROAD & 32ND STREET	\$500		PROJECTS & TRACS #'S ASSIGNED
0000	PHX SS72501C	INTERSECTION IMPROVEMENT		1 ---> 12	
		PROJ MGR: HIGGS PH:712-7581		(08/10)	
TO1K	TUC-0(225)A	BICYCLE PARKING IMPROVEMENTS - VARIOUS LOCATIONS	\$50		
0000	TUC SS72901C	PROCUREMENT OF BICYCLE RACKS		--->	
		PROJ MGR: ANDERSON PH: 712-7607			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.: TRACS:	TYPE OF WORK: PROJECT MANAGER:	(in thousands)	ARROW	

---

MARCH 2012 BID ADVERTISEMENT DATE

XY1K	CM -QCR-0(207)A	TOWNWIDE - ITS DEVELOPMENT	\$520		
0000	QCR SS87601C	SYSTEM ENHANCEMENT - TRAFFIC MGMT AND ENGINEERING PROJ MGR: ANDERSON PH: 712-7607		1 ---> 5 (11/11)	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	

---

APRIL 2012 BID ADVERTISEMENT DATE

EP1K	TUC-0(227)A	TUCSON BOULEVARD MULTI-USE PATH	\$150		
0000	TUC SS73601C	MULTI-USE PATH		---	>
		PROJ MGR: ANDERSON PH: 712-7607			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			
<u>MAY 2012 BID ADVERTISEMENT DATE</u>					
QA1J 0000	CM -CVK-0(200)A CVK SS68601C	VARIOUS LOCATIONS PAVE DIRT ROADS PROJ MGR: DAVIDSON PH: 712:8534	\$250	3 ---> 19 (11/11)	KICK OFF MEETING
CC1L 0000	CM -MMA-0(231)A MMA SS95701C	88TH AVE: DEER VALLEY TO WILLIAMS RD PAVE UNPAVED ROAD PROJ MGR: ANDERSON PH: 712-7607	\$399	1 ---> 5 (11/11)	
ZJ1K 0000	CM -SUR-0(210)A SUR SS85401C	BELL RD-US 60 TO 114TH AVE CONSTRUCT MULTI-USE PATH PROJ MGR: MILES PH: 712-8336	\$175	--->	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			

---

JUNE 2012 BID ADVERTISEMENT DATE

AW1L 0000	CM -ELM-0(205)A ELM SS94501C	EAST AND WEST SIDE PAVE UNPAVED ALLEYS PAVE UNPAVED ALLEYS PROJ MGR: KNIGHTEN PH: 712:7615	\$492	---	SCOPE AND BUDGET FROM SS94601C, AX1L COMBINED WITH THIS PROJECT.
BB1L 0000	CM -MMA-0(214)A MMA SS83001C	OLIVE AVE: LITCHFIELD ROAD TO LOOP 101 INSTALL FIBER OPTIC CONDUIT PROJ MGR: ANDERSON PH: 712-7607	\$1,265	---	
UU1K 0000	TUC	SPEEDWAY BLVD UNDERPASS @ UPRR ROADWAY RECONSTRUCTION PROJ MGR: ANDERSON PH: 712-7607	\$9,640	---	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

AUGUST 2012 BID ADVERTISEMENT DATE

VK1J	HPP -GGI-0(204)A	TONTO CREEK BRIDGE	\$2,690		PRELIMINARY PE AUTHORIZED
0000	GGI	DESIGN BRIDGE APPROACHES		1 ---> 12	
		PROJ MGR: DAVIDSON PH: 712:8534		(06/10)	
UH1K	CM -SCT-0(211)A	DYNAMITE BLVD - PIMA TO ALMA SCHOOL ROAD	\$1,000		
0000	SCT SS91301C	INSTALL CURB AND GUTTER		1 ---> 5	
		PROJ MGR: DAVIDSON PH: 712:8534		(01/12)	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

OCTOBER 2012 BID ADVERTISEMENT DATE

HZ1L		PAVEMENT PRESERVATION PHASE 3	\$1,067		
0000	SCT	SS96701C			
		PAVEMENT PRESERVATION		1 ---> 9	
		PROJ MGR: ANDERSON PH: 712-7607		(11/11)	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	COMMENTS:
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

NOVEMBER 2012 BID ADVERTISEMENT DATE

MB1K	STP -CLG-0(200)A	COOLIDGE AVENUE	\$1,000		
0000	CLG SS87301C	DESIGN / RECONSTRUCTION		1 ---> 1	
		PROJ MGR: DAVIDSON PH: 712:8534		(11/11)	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

DECEMBER 2012 BID ADVERTISEMENT DATE

JN1L		UPGRADE RADS	\$68		
0000	MMA SS97201C	REGIONWIDE SYSTEM UPGRADE		1 ---> 6	
		PROJ MGR: ANDERSON PH: 712-7607		(11/11)	
PW1H	TEA -TUC-0(203)B	CAMPBELL AVE - MAIN STREET	\$294		
0000	TUC SS63201C	MAIN STREET REVITALIZATION		1 ---> 10	
		PROJ MGR: ANDERSON PH: 712-7607		(11/11)	

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	

---

JANUARY 2013 BID ADVERTISEMENT DATE

HP1L		VARIOUS LOCATIONS: WIRELESS COMMUNICATIONS & CCTV	\$312		
0000	TMP	SS96401C			
		PROCUREMENT AND INSTALLATION			1 ---> 7
		PROJ MGR: ANDERSON PH: 712-7607			(11/11)

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	TYPE OF WORK:	ARROW	
		PROJECT MANAGER:	(in thousands)		

---

FEBRUARY 2013 BID ADVERTISEMENT DATE

JO1L		WEST VALLEY DMS	\$700		
0000	MMA	SS97301C	INSTALL ARTERIAL DMS	---	>
		PROJ MGR: ANDERSON PH: 712-7607			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

MARCH 2013 BID ADVERTISEMENT DATE

JM1L		VALENCIA ROAD: WADE RD TO MARK RD	\$6,026		
0000	PPM	SS97501C		---	>
		WIDEN ROADWAY			
		PROJ MGR: ANDERSON PH: 712-7607			

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	

---

MAY 2013 BID ADVERTISEMENT DATE

PU1K	STP -TUC-0(233)A	KOLB ROAD CONNECTION TO SABINO CANYON	\$11,750		
0000	TUC SS86501C	ROADWAY AND SIDEWALK IMPROVEMENTS			1 ---> -4
		PROJ MGR: ANDERSON PH: 712-7607			(11/11)

**ARIZONA DEPARTMENT OF TRANSPORTATION  
24 MONTH PROJECT SCHEDULE (LOCAL GOVERNMENT)**

CPSID:	PROJECT NUMBER	PROJECT NAME:	PROJECT COST:	MOVE	COMMENTS:
RTE:	L.A.:	TRACS:	(in thousands)	ARROW	
		TYPE OF WORK:			
		PROJECT MANAGER:			

---

JUNE 2013 BID ADVERTISEMENT DATE

JP1L		ATIS ENHANCEMENTS	\$277		
0000	MMA	SS97401C		---	>
		REGIONWIDE ARTERIAL ATIS			
		PROJ MGR: ANDERSON PH: 712-7607			

**INDEX**

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM PROJECT MANAGEMENT SECTION  
\*INDEX SORTED LOCAL GOVERNMENT AGENCY\*

CPS ID	LOCAL AGENCY	CO	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID DATE	FISCAL YR
XA1H	0.0	MA	SS65301C	OM -SUR-0(200)A	PAVE DIRT ROADS - SURPRISE	PAVE DIRT ROADS	HOLD	2010
MB1K	CLG	PN	SS87301C	STP -CLG-0(200)A	COOLIDGE AVENUE	DESIGN / RECONSTRUCTION	NOV 12	2013
QA1J	CVK	MA	SS68601C	CM -CVK-0(200)A	VARIOUS LOCATIONS	PAVE DIRT ROADS	MAY 12	2012
AW1L	ELM	MA	SS94501C	CM -ELM-0(205)A	EAST AND WEST SIDE PAVE UNPAVED ALLEYS	PAVE UNPAVED ALLEYS	JUN 12	2012
XM1H	FTH	MA	SS65901C	CM -FTH-0(201)A	SAGUARO BOULEVARD	PAVE DIRT ALLEYS	HOLD	2009
NU1H	GDY	MA	SS56001C	GDY-0-417	VAN BUREN @ BULLARD WASH	BRIDGE APPROACHES	HOLD	2010
VK1J	GGI	GI		HPP -GGI-0(204)A	TONTO CREEK BRIDGE	DESIGN BRIDGE APPROACHES	AUG 12	2013
PL1H	MES	MA	SS59801C		EAST WEST PEDESTRIAN PATH	CONSTRUCT MULTI USE PATH	HOLD	20
MM1G	MES	MA	SS51501C	CM-MES-0(023)A	CONSOLIDATED CANAL PHASE 3	MULTI-USE PATH	HOLD	2011
JP1L	MMA	MA	SS97401C		ATIS ENHANCEMENTS	REGIONWIDE ARTERIAL ATIS	JUN 13	2013
BB1L	MMA	MA	SS83001C	CM -MMA-0(214)A	OLIVE AVE: LITCHFIELD ROAD TO LOOP 101	INSTALL FIBER OPTIC CONDUIT	JUN 12	2012
CC1L	MMA	MA	SS95701C	CM -MMA-0(231)A	88TH AVE: DEER VALLEY TO WILLIAMS RD	PAVE UNPAVED ROAD	MAY 12	2012
JN1L	MMA	MA	SS97201C		UPGRADE RADS	REGIONWIDE SYSTEM UPGRADE	DEC 12	2013
JO1L	MMA	MA	SS97301C		WEST VALLEY DMS	INSTALL ARTERIAL DMS	FEB 13	2013
WZ1J	PHX	MA	SS72501C	STP -PHX-0(228)A	MCDOWELL ROAD & 32ND STREET	INTERSECTION IMPROVEMENT	FEB 12	2012
JM1L	PPM	PM	SS97501C		VALENCIA ROAD: WADE RD TO MARK RD	WIDEN ROADWAY	MAR 13	2013
KR1F	PPM	PM	SB40301C	BR -PPM-0(71)P	SILVER BELL @ BLANCO WASH	BRIDGE REPLACEMENT	HOLD	2005
WO1E	PPM	PM	SS50101C	STP-PPM-0(152)P	RIVER ROAD AT VENTANA CANYON	BRIDGE REPLACEMENT	HOLD	2004
SG1J	QCR	MA	SS70201C	CM -QCR-0(202)A	CHANDLER HEIGHTS RD - POWER TO HAWES	PAVE DIRT SHOULDERS	HOLD	2009
SH1J	QCR	MA	SS70401C	CM -QCR-0(203)A	HUNT HIGHWAY - POWER TO ELLSWORTH	PAVE DIRT SHOULDERS	HOLD	2009
XY1K	QCR	MA	SS87601C	CM -QCR-0(207)A	TOWNWIDE - ITS DEVELOPMENT	SYSTEM ENHANCEMENT - TRAFFIC MGMT AND ENGINEE	MAR 12	2012
UH1K	SCT	MA	SS91301C	CM -SCT-0(211)A	DYNAMITE BLVD - PIMA TO ALMA SCHOOL ROAD	INSTALL CURB AND GUTTER	AUG 12	2013
HZ1L	SCT	MA	SS96701C		PAVEMENT PRESERVATION PHASE 3	PAVEMENT PRESERVATION	OCT 12	2013
JG1J	SLW	NA	SS67301C	HPP -SLW-0(200)A	SCOTT RANCH ROAD	ROADWAY CONSTRUCTION	JAN 12	2012
UD1F	SSC	SC	SL43501C	TEA-SSC-0(007)A	TUBAC - ANZA PLAZA	PEDESTRIAN PATHWAY	HOLD	2004
ZJ1K	SUR	MA	SS85401C	CM -SUR-0(210)A	BELL RD-US 60 TO 114TH AVE	CONSTRUCT MULTI-USE PATH	MAY 12	2012
KU1K	TMP	MA	SS86701C	OM -TMP-0(214)A	BROADWAY ROAD (2)	PEDESTRIAN AND BICYCLE IMPROVEMENTS	DEC 11	2012

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM PROJECT MANAGEMENT SECTION  
\*INDEX SORTED LOCAL GOVERNMENT AGENCY\*

CPS ID	LOCAL AGENCY	CO	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID DATE	FISCAL YR
HP1L	TMP	MA	SS96401C		VARIOUS LOCATIONS:WIRELESS COMMUNICATIONS & CCTV	PROCUREMENT AND INSTALLATION	JAN 13	2013
BX1L	TMP	MA	SS95301C	CM -TMP-0(217)A	SALT RIVER MUP: I-10/TEMPE DRAIN TO PRIEST DRIVE	PATHWAY IMPROVEMENTS	DEC 11	2012
PU1K	TUC	PM	SS86501C	STP -TUC-0(233)A	KOLB ROAD CONNECTION TO SABINO CANYON	ROADWAY AND SIDEWALK IMPROVEMENTS	MAY 13	2013
PW1H	TUC	PM	SS63201C	TEA -TUC-0(203)B	CAMPBELL AVE - MAIN STREET	MAIN STREET REVITALIZATION	DEC 12	2013
UU1K	TUC	PM			SPEEDWAY BLVD UNDERPASS @ UPRR	ROADWAY RECONSTRUCTION	JUN 12	2012
EP1K	TUC	PM	SS73601C	TUC-0(227)A	TUCSON BOULEVARD MULTI-USE PATH	MULTI-USE PATH	APR 12	2012
TO1K	TUC	PM	SS72901C	TUC-0(225)A	BICYCLE PARKING IMPROVEMENTS - VARIOUS LOCATIONS	PROCUREMENT OF BICYCLE RACKS	FEB 12	2012

PROJECT NAME AND TYPE OF WORK MAY BE TRUNCATED.

**<http://www.azdot.gov/Highways/ppms/>**

---